



## Weekly Construction Progress Report

**Case #:** PU-10-666  
**Project:** Stateline 1 & 2  
**Week Ending:** November 11, 2012

Title	Name	Company	Office Phone	Cell Phone
Site Manager	Tony Buckner	Linde Process	701-875-5040	281-593-9993
Proj. Engineer	Marlon Ward	Linde Process	701-875-5043	---
Site Manager	Al Cuykendall	Bear Paw	406-433-3664	406-489-2730
Proj. Engineer	Russ Clark	Bear Paw	918-561-8053	303-345-4310

Brief Description of Week's Activities
<p><b>Stateline 1:</b>            Continued processing raw gas in start-up operations and testing.            Continued to calibrate refrigeration compressor settings.</p> <p><b>Stateline 2:</b>            Completed punch listing facility and completing items.            Completed labeling equipment.            Began to pressure test and purge facility.</p>

Significant Work Activity for Next Week
<p><b>Stateline 1:</b>            Continue start-up operations and testing.            Continue to calibrate refrigeration compressor settings as necessary.            Prepare to commission the turbo-expander unit.</p> <p><b>Stateline 2:</b>            Complete pressure testing and purging facility.            Commission fuel gas, hot oil and regeneration gas systems.            Validate instrumentation and control loops.</p>

Stateline 1 Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100%	Buildings	100 %
Admin. Bldg	100 %	Plant Electrical Power	100 %
Mechanical	100%	Instrumentation	100 %



<b>Stateline 2 Completion Percentiles</b>			
<b>Description</b>	<b>% Complete</b>	<b>Description</b>	<b>% Complete</b>
Site preparation	100 %	Final Site Cleanup	95 %
Plant Foundations	100 %	Buildings	100 %
Equipment (included in Mech)	0 %	Plant Electrical Power	99.9 %
Mechanical	100 %	Instrumentation	100 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
Commissioning work on Stateline 2 did not occur on 11/9 to 11/11 due to severe winter weather.

<b>Signatory</b>	<b>Date</b>
Russ Clark	11/13/12