

Arrow Field Services, LLC
4 Bears to CDP Connect Project - McKenzie County

Case No. PU-11-99

Weekly Construction Update


February 8, 2012

Construction activities for the above project were initiated on Thursday, 11-10-11

- As of the close of business on Tuesday, February 7, 2012 the following progress has been made
 - ROW clearing and grubbing: 100% completion (7,631 feet)
 - Bores: 100% completion (6 of 6 bores)
 - Hauling & stringing pipeline: 100% completion (7,631 feet) of the 8" pipeline has been strung along the ROW
 - Pipe bending: 100% completion (7,631 feet) of pipeline bent to the ROW contour
 - Pipe welding: 100% completion (7,631 feet) of the pipeline welded
 - Trenching: 100% completion (7,631 feet) of the pipeline trench has been dug
 - Lowering in: 100% completion (7,631 feet) of the pipeline lowered in
 - Backfilled: 100% completion (7,631 feet) of the trench has been backfilled
 - ROW Clean Up: 100% completion (7,631 feet) of the right of way has been cleaned up and ground returned to natural contour
 - Hydrotesting: The pipeline has been successfully hydrotested
- Tie-Ins: All tie-ins and communication/control have been successfully completed
- We have been flowing crude oil through the interconnect since just after the first of February and the interconnect is now fully operational. **Since the interconnect is now in service, this will be the final Weekly Construction Update filed with the PSC**
- As of this progress report there have been no safety incidents and nothing to report from an environmental perspective
- Copies of this weekly construction update will be sent to Mr. Chris Marohl and Mr. Pat Fahn of the ND PSC and to ndpsc@nd.gov
- Emergency contact info for this project remains as follows:
 - Jeff Felberg Arrow 713-204-2505 (cell)
 - Doug Lee Arrow 701-630-4980 (cell)
 - Tom Herman Parnell 701-580-4003 (cell)
 - Ronnie Rhodes Parnell 870-543-9011 (cell)

Respectfully submitted this 8th day of February, 2012

Arrow Field Services, LLC

By: 
Its: Vice President of Business Development

71 **PU-11-99** Filed: 2/9/2012 Pages: 1
**Arrow Field Services, 4 Bears to CDP connect
project - weekly update - week ending 2-8-2012**

Arrow Field Services, LLC