



30 West Superior Street Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

David R. Moller
Senior Attorney

218-723-3963
Fax: 218-723-3955
E-mail: dmoeller@allete.com

November 3, 2015

VIA EMAIL: NDPSC@ND.GOV

Mr. Darrell Nitschke
Executive Secretary
North Dakota Public Service Commission
600 E. Boulevard Ave., Dept. 408
Bismarck, ND 58505-0480

Re: ALLETE Clean Energy through Thunder Spirit Wind, LLC
Thunder Spirit Wind Project
Case No. PU-11-601

Dear Mr. Nitschke:

Please find attached ALLETE Clean Energy's weekly construction report for the week ending **October 30, 2015** in the above-referenced case.

Yours truly,

David R. Moeller

DRM:sr

Attachments

c: Emmy Baskerville - Houston Engineering (ebaskerville@houstoneng.com)
Jerry Lien - North Dakota Public Service Commission (jlein@nd.gov)
Dan McCourtney
Wells McGiffert
Frank Frederickson
Tim Sweeney
John Hollingsworth

AN ALLETE CO

142 PU-11-601 Filed: 11/5/2015 Pages: 2
Thunder Spirit Wind progress report - week ending
10-30-2015

Allete, Inc.



Thunder Spirit Wind, LLC | 30 West Superior St. | Duluth, MN | 55802

Thunder Spirit Wind Weekly PSC Update

Case #: PU-11-601

Week Ending 10/30/2015

Wanzek's civil crews continued reclaim work around turbine sites and on the string roads. Crews finished installing all underground collection cable and worked to finish all terminations in junction boxes and transformers.

Wanzek has fully erected 32 turbines, built 34 rotors, and completed 29 mechanical completion inspections of the 43 total wind turbines. Nordex continued commissioning the first eight wind turbines this week, generating power with four turbines.

Workforce:

ALLETE Clean Energy - 3

Wanzek - 138

Nordex - 27