


PUBLIC SERVICE COMMISSION

AML Division

Memorandum

TO: Commissioners Fedorchak, Christmann and Kalk
Darrell Nitschke, Administrative Secretary
Illona Jeffcoat-Sacco, Chief Counsel

From: Jim  Deutsch

Date: February 5, 2015

Subject: Close out of Contract No. AM-695-14 for the 2014 Beulah/Zap Phase 15 Drilling and Grouting Project, Case No. AM-14-43

On June 11, 2014, the Commission entered into Contract No. AM-695-14 with B & C Concrete Pumping, Inc. of Williston, ND for drilling and grouting work associated with the 2014 Beulah/Zap Phase 15 AML Project. This project involved rotary drilling to locate mine voids and the injection of pressurized grout into abandoned underground mine workings beneath roads north of Beulah. The original contract with B & C was in the amount of \$829,625. All work under this contract has now been satisfactorily completed and the AML Division recommends the contract be closed.

Staff estimated this project would require 10,000 feet of vertical drilling, specialty drilling (angled) of 2500 feet, 7,500 feet of casing, and pumping 5,000 cubic yards of grout into the abandoned underground workings. The final totals were 7,025 feet of vertical drilling, 1,393 feet of angled drilling, 1,701 feet of casing, and 5,252 cubic yards of grout. All work under this contract was completed for a total cost of \$783,406.60, or \$46,218.40 less than the original contract amount.

Work on the project began on September 8, 2014 and was completed October 23, 2014. Joan Breiner supervised this project and the work was completed to her satisfaction. The contractor also certified that all employees, subcontractors and suppliers used for this project have been paid. The final invoice was submitted and paid.

Attached is a motion for the February 11, 2015 Commission meeting to close out Contract No. 695-14 with B & C Concrete Pumping, Inc.

Minedata/AML/2014/Beulah/Zap_ph15/B&C_Closeout_memo_2-5-15

23 AM-14-43 Filed: 2/5/2015 Pages: 1
Memorandum

Public Service Commission