

CenturyLink
220 N 5th Street
Bismarck, North Dakota 58501
701 222 7051
701 222 6976 fax

Kent Blickensderfer
State Legislative Affairs Director



June 19, 2017

Mr. Darrell Nitschke
Executive Secretary
North Dakota Public Service Commission
600 East Boulevard Avenue, 12th Floor
Bismarck, ND 58505-0480

**Re: Public Service Commission v. Qwest Corporation
ND PSC Case No. PU-15-677**

Dear Mr. Nitschke:

Pursuant to the Commission's Order on Settlement Agreement dated December 20, 2016, enclosed for filing is Qwest Corporation dba CenturyLink QC's Monthly Construction Progress Report for the month of May 2017.

Sincerely,

A handwritten signature in black ink, appearing to read "Kent Blickensderfer".

Kent Blickensderfer
State Legislative Affairs Director

KB/bardm

Enclosure

CERTIFICATE OF SERVICE

I hereby certify that on the 19th day of June, 2017, the original and seven copies of Qwest Corporation dba CenturyLink QC's Monthly Construction Progress Report were served upon the following party:

Mr. Darrell Nitschke
Executive Secretary
North Dakota Public Service Commission
600 East Boulevard Avenue, 12th Floor
Bismarck, ND 58505-0480

and copies sent electronically, addressed to the following:

The Honorable Patrick J. Ward
Administrative Law Judge
Zuger Kirmis & Smith
P.O. Box 1695
Bismarck, ND 58502-1695
pward@zkslaw.com

Mitchell Armstrong
Brian Schmidt
Special Assistant Attorneys General
P.O. Box 460
Bismarck, ND 58502-0460
marmstrong@smithbakke.com
bschmidt@smithbakke.com

Paul Sanderson
Evenson Sanderson PC
103 South 3rd Street, Suite 5
Bismarck, ND 58501
psanderson@esattorneys.com

Jason Topp
CenturyLink
200 South 5th Street
Minneapolis, MN 55402
Jason.topp@centurylink.com



Dianne Barthel

**Infrastructure Improvements: Belfield & Fairview, ND
Monthly Construction Progress Report**



Period: May 1, 2017 – May 31, 2017

Case No. PU-15-677

Contact List	Name	Company	Phone
REGIONAL MANAGER OPERATIONS, ND	Terry VanWatermulen	CenturyLink	Office 701-241-3322 Cell 612-715-9598
STATE LEGISLATIVE AFFAIRS DIRECTOR	Kent Bickensderfer	CenturyLink	Office 701-222-7051 Cell 701-391-7270

Project Description

Rehab cable routes and CAF related fiber build for Belfield/Fairview ND.

Milestone	% Complete	Milestone	% Complete
Permits/Easements	98% complete		
Rehab Fairview ND - Contractors on site identifying list of materials and identify specific replacement	10%		
Rehab Belfield ND - Contractors on site identifying list of materials and identify specific replacement	10%		
CAF fiber placement started in Belfield ND	10%		

Activity for the Month

Rehab work has been primarily assessment for the month with an action plan to begin in June. Fiber optic construction has begun.

Comments

--

Name	Report Date
Terry VanWatermulen	06/10/2017