

**Infrastructure Improvements: Belfield & Fairview, ND  
Monthly Construction Progress Report**



**Period: June 1, 2017 – June 30, 2017**

**Case No. PU-15-677**

Contact List	Name	Company	Phone
REGIONAL MANAGER OPERATIONS, ND	Terry VanWatermulen	CenturyLink	Office 701-241-3322 Cell 612-715-9598
STATE LEGISLATIVE AFFAIRS DIRECTOR	Kent Bickensderfer	CenturyLink	Office 701-222-7051 Cell 701-391-7270

**Project Description**

Rehab cable routes and CAF related fiber build for Belfield/Fairview ND.

Milestone	% Complete	Milestone	% Complete
Permits/Easements	98% complete		
Rehab Fairview ND - Contractors on site identifying list of materials and identify specific replacement	25-30% complete		
Rehab Belfield ND - Contractors on site identifying list of materials and identify specific replacement	30% complete		
CAF fiber placement started in Belfield ND	87% complete		

**Activity for the Month**

Fiber optics for the primary routes both North and South of Belfield along Hwy 85 is nearly complete with placement.

**Comments**

Name	Report Date
Terry VanWatermulen	07/10/2017