

**Infrastructure Improvements: Belfield & Fairview, ND
Monthly Construction Progress Report**



Period: July 1, 2017 – July 31, 2017

Case No. PU-15-677

Contact List	Name	Company	Phone
REGIONAL MANAGER OPERATIONS, ND	Terry VanWatermulen	CenturyLink	Office 701-241-3322 Cell 612-715-9598
STATE LEGISLATIVE AFFAIRS DIRECTOR	Kent Bickensderfer	CenturyLink	Office 701-222-7051 Cell 701-391-7270

Project Description

Rehab cable routes and CAF related fiber build for Belfield/Fairview ND.

Milestone	% Complete	Milestone	% Complete
Permits/Easements	100% complete	Cutover of existing customers to begin in August.	
Rehab Fairview ND – Contractors on site identifying list of materials and identify specific replacement	25-30% complete	Technician Heather Carvey in Dickinson remains on short term disability since March with limited duty return in August.	
Rehab Belfield ND - Contractors on site identifying list of materials and identify specific replacement	40% complete	Technician Jim Sargent accepted new position to transfer to Wyoming end of August. Replacement position approved.	
CAF fiber placement started in Belfield ND	100% complete		
Copper spliced at each node.	100%		
Turn ups of nodes to begin in August			
Node placement	100% placed and power to all but one.		

Activity for the Month

Comments

Name	Report Date
Terry VanWatermulen	08/9/2017