

**Infrastructure Improvements: Belfield & Fairview, ND  
Monthly Construction Progress Report**



Period: August 1, 2017 – August 31, 2017

Case No. PU-15-677

Contact List	Name	Company	Phone
REGIONAL MANAGER OPERATIONS, ND	Terry VanWatermulen	CenturyLink	Office 701-241-3322 Cell 612-715-9598
STATE LEGISLATIVE AFFAIRS DIRECTOR	Kent Bickensderfer	CenturyLink	Office 701-222-7051 Cell 701-391-7270

**Project Description**

Rehab cable routes and CAF related fiber build for Belfield/Fairview ND.

Milestone	% Complete	Milestone	% Complete
Permits/Easements	100% complete	Cutover of existing customers to begin in August.	August cutover deferred to September as work on nodes continues
Fairview Cable Route 2 1. Ca 2 Prs 1-100 a. This cable is 2.5 miles from the Central Office and serves 7 customers	100% complete	One Technician in Dickinson (Belfield dispatch area) remains on short term disability since March with limited duty return in August. <b>Return pushed to estimated Nov 30<sup>th</sup>.</b>	
Rehab Belfield ND – North Routes	60% complete	Technician in Dickinson accepted new position to transfer to Wyoming end of August. Replacement position approved. <b>Tech declined the move. New requisition pulled.</b>	
Rehab Belfield - South Routes	5% complete	Rehab contract splicers routed to Dickinson on chronic PSC route	100% complete
Copper spliced at each node.	100% complete	CAF fiber placement started in Belfield ND	100% complete
Turn ups of nodes to begin in August	Deferred to September as node work continues	One Technician head count added in Sidney (Fairview ND) exchange	
Node placement	100% placed and power to all but one.		

**Activity for the Month**

**Comments**

Name	Report Date
Terry VanWatermulen	09/10/2017