



October 8, 2019

Via Electronic Delivery

Patrick Fahn
Director, Public Utilities Division
North Dakota Public Service Commission
600 East Boulevard, Dept. 408
Bismarck, ND 58505-0480

**RE: Case No. PU-15-801
ONEOK Bakken Pipeline, L.L.C.
Post Construction Inspection Report Follow-up**

ONEOK Bakken Pipeline, L.L.C. (OBP) respectfully submits the following information as an update to its OBP tree and shrub mitigation plans for the above-referenced project.

PU-15-801 – 8-inch Bear Creek NGL Pipeline, Dunn and McKenzie County, North Dakota (Bear Creek Project).

Background:

OBP filed its Tree and Shrub Mitigation Plan (Plan) with the North Dakota Public Service Commission (Commission) on April 4, 2017 in accordance with the Commission's Order and the Certification Relating to Order Provisions, Transmission Facility Siting with accompanying Tree and Shrub Mitigation Specifications. The Plan tabulated 10,814 trees and shrubs for removal by construction of the Bear Creek Project that required mitigation plantings at a minimum 2 to 1 ratio (21,628 plants) with a 75 percent success target of 16,222 plants. In order to comply, OBP plans to plant trees and shrubs at up to a 3 to 1 ratio. Due to a high number of landowners that did not want plantings on their properties, OBP proposed to stagger its planting over two years, in 2017 and 2018, working in conjunction with the McKenzie County Soil Conservation District (SCD). A summary of OBP's Plan and the planting requirements are provided in the table below.

Plan Summary

Species	Removed	Planned Plantings (3 to 1 Ratio)	Required Plantings (2 to 1 Ratio)	Survival Target (75% of 2 to 1 Ratio)
Trees	2,081	6,243	4,162	3,122
Shrubs	8,733	26,199	17,466	13,100
Total	10,814	32,442	21,628	16,222

ONEOK, Inc.
100 West Fifth Street
Tulsa, OK 74103
www.oneok.com

October 8, 2019
Patrick Fahn

OBP Update:

2018 Planting, Mortality & Survivability Update

Species	Total Planted to Date	September 2017 Mortality	September 2018 Mortality	Total Survival
Trees	3,142 ^a	493 ^b	314 ^c	2,335
Shrubs	18,209 ^d	3,261	6,608 ^e	8,340
Total	21,351	3,754	6,922	10,675
^a	495 reported by OBP contractors; 2,647 by McKenzie County SCD staff			
^b	122 reported by OBP contractors; 371 by McKenzie County SCD staff			
^c	26 reported by OBP contractors; 288 by McKenzie County SCD staff			
^d	11,259 reported by OBP contractors; 6,950 by McKenzie County SCD staff			
^e	4,246 reported by OBP contractors; 2,362 by McKenzie County SCD staff			

Collectively, OBP contractors and McKenzie SCD staff planted a total of 12,418 plants in 2017, of which 8,664 survived. In 2018, McKenzie SCD reported that it planted an additional 8,933 plants on behalf of the Bear Creek NGL Pipeline. Including mortality from both the 2017 plantings of OBP Contractors and the McKenzie SCD and the 2018 McKenzie SCD plantings, a total of 10,675 plants have survived to date. This represents approximately 66% of the Survival Target for the project.

In order to facilitate additional tree mitigation efforts, OBP coordinated with the North Dakota Petroleum Council (NDPC) in its “Planting for the Future: Tree Habitat Program” (the NDPC Program), which was awarded a grant from the North Dakota Industrial Commission (NDIC) from its Outdoor Heritage Fund on November 30, 2017.

In the Spring of 2018, through the NDPC Program, ONEOK planted 58,000 trees and the first annual inspection will be completed in September 2019 in accordance with Tree and Shrub Mitigation Specification #16.

OBP anticipates that the tree planting by OBP to-date, in conjunction with the McKenzie County SCD staff and the NDPC Program plantings, will exceed the planting requirements for the above project combined. OBP expects to provide additional details about its planting efforts in its next update to the Commission in Fall 2019.

Thank you for your attention to enclosed materials. Please contact me at 405-893-2045 or, via email, at Patrick.Coco@oneok.com with any questions or concerns you may have.

Sincerely,



Patrick N. Coco, P.E.
Environmental Engineer