

Casey A. Furey
100 West Broadway, Suite 250
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
cfurey@crowleyfleck.com

January 2, 2020

Via E-mail and Hand Delivery

Mr. Patrick Fahn
Director, Public Utilities Division
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480
pfahn@nd.gov
ndpsc@nd.gov

In re: Brady Wind II, LLC
Brady II Wind Energy Center
Case No. PU-16-042
Aircraft Detection Lighting System Status Update
Our File No. 035218-00027

Dear Mr. Fahn:

Pursuant to your request dated December 11, 2019, Brady Wind II, LLC (“Brady Wind II”) provides the following status update regarding installation of the Aircraft Detection Lighting System (“ADLS”) at the Brady Wind Energy Center located in Hettinger and Stark Counties, North Dakota.

As stated in its December 31, 2019 status report, Brady Wind II has installed the ADLS at the Wind Energy Center. Brady Wind II completed test flights on the night of December 31. The radar system and lighting are operational however, the communications system requires additional testing before the ADLS can be commissioned. Specifically, the Wind Energy Center requires certain additional testing and fine-tuning of its software and communications systems to ensure that the lights are fully controlled by the radar system and the ADLS can be safely deployed. Brady Wind II’s vendor will fly additional test flights before finally commissioning the ADLS. Brady Wind II anticipates these test flights occurring on January 2 or 3, 2020, weather permitting.

Brady Wind II will submit a supplemental notification confirming the status of the ADLS as soon as the system is fully commissioned. Please do not hesitate to contact me with any additional questions.

Sincerely,

CROWLEY FLECK PLLP



Casey A. Furey

cc: Tracy Davis (*via email*)