



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 08/10/2018**

Total of 11 of 16 Turbines now set, 3 more were set this week

Setting box pads and transformers at each site

Internal wiring continues

Reclamation of sites 69% complete

Starting Walk downs of complete Turbines

### **Workforce:**

ALLETE Clean Energy - 2

Wanzek - 63

Wanzek's Sub-Contractors - 22

Nordex - 11