



Thunder Spirit II Wind Weekly PSC Update

Case #: PU-17-192

Week Ending 09/07/2018

Preparing to energize Circuit 5 Saturday

Work is ongoing to inspect and commission turbines.

Collection lines 5 & 6 are complete, Circuit 5 was tested

Turbine 44 is awaiting to be shipped out for repair in the next 2 weeks

No injuries.

No environmental spills or issues.

Workforce:

ALLETE Clean Energy - 3

Wanzek - 35

Wanzek's Sub-Contractors - 7

Nordex - 17