

Casey A. Furey
100 West Broadway, Suite 250
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
cfurey@crowleyfleck.com

January 3, 2020

Via Hand Delivery and Electronic Mail

Patrick Fahn
Director, Public Utilities Division
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

E-mail: pfahn@nd.gov
ndpsc@nd.gov

**In re: Case No. PU-18-280
Emmons-Logan Wind, LLC
Emmons-Logan Wind Energy Center
Weekly Status Report on Aircraft Detection Lighting System
Our File No. 035218-000046**

Dear Mr. Fahn:

Pursuant to your request dated December 6, 2019, below please find Emmons-Logan Wind, LLC's ("Emmons-Logan Wind") weekly status report regarding construction and installation of the Aircraft Detection Lighting System ("ADLS") at the Emmons-Logan Wind Energy Center ("Wind Energy Center").

Since the last status report provided on December 27, 2019, Emmons-Logan Wind has constructed the fencing around the radar control tower pad. Remaining construction items associated with the ADLS radar system include the delivery and installation of radar system components (*i.e.*, a 30-foot radar control tower and the radar control box). Emmons-Logan Wind is awaiting delivery of the tower and the radar system to the site. Based on its vendor's current estimate, Emmons-Logan Wind expects the remaining components to be shipped to the site and the ADLS to be installed in the first quarter of 2020.

As described in Emmons-Logan Wind's December 13 status report, the Wind Energy Center is equipped and will be operated with traditional obstruction lighting until ADLS construction activities and radar installation is completed, consistent with North Dakota Administrative Code § 69-06-11-02.

160 PU-18-280 Filed 01/03/2020 Pages: 2
Weekly status report regarding construction and installation of ADLS
Emmons-Logan Wind, LLC
Casey Furey-Crowley Fleck PLLP

In addition, following the Commissioners' discussion at the work session on January 2, 2020, Emmons-Logan Wind is preparing and will provide additional detailed information regarding the challenges faced in installation of the ADLS at the Wind Energy Center.

Please do not hesitate to contact me with any additional questions.

Sincerely,

CROWLEY FLECK PLLP

A handwritten signature in blue ink, appearing to read "Wade M. Furey", with a stylized flourish at the end.

Casey A. Furey

cc: Tracy Davis (via email)