

Abandoned Mine Lands Division

Memorandum

TO: Commissioners Fedorchak, Christmann and Kroshus
Steve Kahl, Executive Director
John Schuh, General Counsel

From: Dean Moos, Director—AML Division

Date: January 20, 2021

Subject: Close out of Contract Number AM-827-20 for the 2020 Hettinger and Stark Counties AML Project, Case No. AM-20-180

On June 10, 2020, the Commission entered into Contract No. AM-827-20 with Dan Hart Patrol Service, LLC for construction services for the 2020 Hettinger and Stark Counties AML Project. This project involved reclaiming four (4) abandoned surface coal mines in Hettinger and Stark Counties.

The original contract with Dan Hart Patrol Service, LLC. was for \$321,478.30. The final quantities for this contract are shown in the table below.

Bid Item	Qty	Unit	Unit Price	Amount
Mobilization	4	L.S.	\$5,000.00	\$20,000.00
Topsoil	15414	Yd ³	\$1.81	\$27,899.34
Waste Disposal	1	L.S.	\$98,921.70	\$98,921.70
Earthwork	193812	Yd ³	\$1.00	\$193,812.00
Water Mgmt.	1	L.S.	\$6,250.00	\$5,000.00
Silt Fence	900	L.F.	\$4.00	\$3,640.00
Rock Ripping	1	L.S.	\$14,335	\$14,335.00
Fert., Mulch, Seed	34.30	Acre	\$550.00	\$18,865.00
Dozer Rental	1	L.S.	\$15,320.00	\$15,320.00
Rip Rap	200	TON	\$21.00	\$4,200.00
Erosion Blanket	700	L.F.	\$2.00	\$1,400.00
Clean-up	1	L.S.	\$5,000.00	\$5,000.00
Drafting Fee	1	L.S.	\$800.000	\$800.00
			Total	\$409,193.04

Three change orders were issued for additional waste removal costs, additional earthwork, rock ripping, and dozer rental-all due to unforeseen issues.

The final cost of Contract AM-827-20 was \$409,193.04 which is 127% of the original contract amount. Final payment has been made and we have received the Certification of Payment.

James Thornburg, Johnathan Emmers, and Michael Howe supervised the project. All work was completed satisfactorily. Dan Hart Patrol Service, LLC certified all employees, subcontractors, and suppliers used for fulfilling the terms of the contract have been paid. The final invoice has been paid to Dan Hart Patrol Service, LLC. The AML Division recommends Contract AM-827-20 be closed.