

## PUBLIC SERVICE COMMISSION

### Abandoned Mine Lands Division

#### Memorandum

**TO:** Steve Kahl, Executive Director - PSC  
Zanna Brinkman, Director – AML Division *SK*  
*3/23/22*

**From:** Joan Breiner *gmb*  
Ross Edison *RWE*

**Date:** March 25, 2022

**Subject:** Close out of the 2021 Beulah/Zap Phase 16 AML Material Testing Contract No. AM-851-21, Case No. AM-21-18

---

On June 18, 2021, the Commission entered Contract No. AM-851-21 with Geoserv, Inc. for material testing services on the 2021 Beulah/Zap Phase 16 Material Testing AML Project. The original bid amount was \$20,800.00. This project tested the quality of grout and foamed sand material. Ross Edison served as project manager. Benjamin Griep served as inspector.

A change order was issued on October 8, 2021 to increase the field representative hours, decrease the number of laboratory tests and add additional testing on the foamed sand material. On December 10, 2021, the Commission extended the Contract end date from December 31, 2021 to March 31, 2022 to allow adequate time for the additional testing. The final cost of Contract AM-851-21 was \$22,406.00.

Final invoices and Certification of Payment have been received. Final payment on the contract was made.