

Casey A. Furey  
100 West Broadway, Suite 250  
P.O. Box 2798  
Bismarck, ND 58502-2798  
701.223.6585  
cfurey@crowleyfleck.com

October 5, 2021

*Via Hand Delivery & Electronic Mail*

Mr. Patrick Fahn  
Public Utilities Director  
North Dakota Public Service Commission  
600 E. Boulevard, Dept. 408  
Bismarck, ND 58505-0480  
pfahn@nd.gov  
ndpsc@nd.gov

**In re: Aircraft Detection Lighting System Update  
Our File No. 035218-000052**

**Ashtabula Wind I, LLC  
Ashtabula Wind I Energy Center – Barnes County, ND  
Case Nos. PU-21-130; PU-19-336; PU-08-032**

**Ashtabula Wind II, LLC  
Ashtabula Wind II Energy Center – Griggs & Steele Counties, ND  
Case Nos. PU-21-131; PU-08-034**

**Ashtabula Wind III, LLC  
Ashtabula Wind III Energy Center – Barnes County, ND  
Case No. PU-10-147**

Dear Mr. Fahn:

This filing is submitted on behalf of Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, and Ashtabula Wind III, LLC (collectively herein, the “Ashtabula Entities”) regarding the respective, above-referenced wind energy facilities (collectively herein, the “Facilities”). On September 2, 2021, the Ashtabula Entities filed a response to your August 2, 2021 correspondence requesting monthly status updates regarding Aircraft Detection Lighting System (“ADLS”) installation at the Facilities. The below information is provided in accordance with your request for continued monthly updates.

121 PU-10-147 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP

169 PU-08-34 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP

5 PU-21-131 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP

346 PU-08-32 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP

22 PU-19-336 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP

4 PU-21-130 Filed 10/05/2021 Pages: 2  
Aircraft Detection Lighting System Update  
Ashtabula Wind I, LLC, Ashtabula Wind II, LLC, Ashtabula Wind III, LLC  
Casey Furey, Crowley Fleck, PLLP


Since the September 2 filing, installation of all ADLS hardware at the Facilities has been completed. The Ashtabula Entities and their ADLS vendor will commence various networking and testing on the ADLS system. The ADLS is anticipated to be implemented at the Facilities in advance of the December 31, 2021 statutory deadline. Once implementation is complete, a notice will be filed in accordance with N.D. Admin. Code § 69-06-11-02(5). Following implementation, the Ashtabula Entities and their ADLS vendor will continue fine-tuning and optimizing system performance.

For ease of reference and to promote consistency in docketing, the Ashtabula Entities respectfully request this filing be docketed consistent with the cases listed in the above-referenced caption.

Please feel free to contact me with any questions.

Sincerely,

**CROWLEY FLECK PLLP**



Casey A. Furey

cc: Tracy Davis (via email)