

**ONEOK Bakken Pipeline, L.L.C., Spring Creek Pump Station II
Project Monthly Construction Progress Report**



Period: August 16, 2022 - September 16, 2022

Case No. PU-22-164

Contact List	Name	Company	Phone
Project Manager	Robert Dooman	ONEOK	(918) 561-8073
Env. Project Manager	Andrew Hackler	ONEOK	(918) 561-5373
Construction Lead	Jeremy Morgan	ONEOK	(580) 741-1529
Environmental Inspector	Steve Czczok	KLJ	(701) 355-8452
Environmental Inspector	Storm Nies	KLJ	(701) 355-8452

Project Description

The Spring Creek II Pump Station is being constructed in support of ONEOK's existing Demicks Lake NGL Pipeline (PU-18-399), completed in January 2020. The Project will consist of three (3), 5,000 horsepower electrically driven pumps and associated facilities located along and adjacent to the existing Demicks Lake Pipeline located in McKenzie County, North Dakota.

Milestone	% Complete	Comments
Site Preparation - Grading	90%	Major grading completed. Contractor will be back at the end of the project to do final grade.
Construction - Concrete	90%	Major items have been poured. Remaining items to be poured in a few weeks.
Construction - Mechanical	35%	Pump header in place. Large bore welds are wrapping up.
Construction - Electrical	0%	Contrator estimated to mobilize to site in early October.
Major Equipment Set	25%	Pumps and motors are set this week.
Field Fabrication	60%	Basing this off total weld inches
Hydrostatic Testing	5%	Upstream fire valve has been tested. Header and pump loops still left to be tested.
I/E Install	0%	Targetting early April 2023.
Loop Checks	0%	Targetting early April 2023.
Commissioning	0%	Targetting early April 2023.

Activity for the Month

Primary activities for this period included the construction and concrete work, delivery of piping and other facility materials.

Comments

PSC pre-construction meeting held June 30, 2022. Construction activities began on July 7, 2022. PSC Inspectors were on site to witness the initial ground clearing and topsoil segregation activities. PSC inspector visited the site on September 6, 2022.

Name	Report Date
Robert Dooman	9/19/2022