

**Update/Revisions to Otter Tail Power Company
Application and Pre-Filed Testimony**

Case No. PU-23-066



1. Otter Tail Power Company, Application, February 8, 2023, at p.9:

Receive EPC proposals	July 2023
Receive LNG supply proposals	August 2023
Obtain permits and regulatory approvals	September 2023
Begin construction	March 2024
In-Service	December 2026

Updated/Revised:

Receive EPC proposals	September 2024
Receive LNG supply proposals	September 2024
Obtain permits and regulatory approvals	July 2024
Begin construction	January 2025
In-Service	September 2027

2. Bradley E. Tollerson Direct Testimony, February 8, 2023 at p. 4:

Table 1: Construction Schedule.

Activity	Schedule Estimate
Receive Engineering, Procurement & Construction Proposals	July 2023
Receive LNG supply proposals	August 2023
Obtain permits and regulatory approvals	September 2023
Begin construction	March 2024
In-Service	December 2026

Updated and Revised:

Table 1: Construction Schedule.

Activity	Schedule Estimate
Receive Engineering, Procurement & Construction Proposals	September 2024
Receive LNG supply proposals	September 2024
Obtain permits and regulatory approvals	July 2024
Begin construction	January, 2025
In-Service	September 2027

**Update/Revisions to Otter Tail Power Company
Application and Pre-Filed Testimony**

Case No. PU-23-066

3. Kirk A. Phinney Direct Testimony, February 8, 2023, at p. 7:

Table 1: Construction Schedule.

Activity	Schedule Estimate
Receive Engineering, Procurement & Construction Proposals	July 2023
Receive LNG supply proposals	August 2023
Obtain permits and regulatory approvals	September 2023
Begin construction	March 2024
In-Service	December 2026

Updated and Revised:

Table 1: Construction Schedule.

Activity	Schedule Estimate
Receive Engineering, Procurement & Construction Proposals	September 2024
Receive LNG supply proposals	September 2024
Obtain permits and regulatory approvals	July 2024
Begin construction	January, 2025
In-Service	September 2027