

From: Howe, Michael T.
Sent: Thursday, September 5, 2024 8:01 AM
To: Arvera Nash
Cc: Fischer, Matthew J.
Subject: RE: 2024 Dakota Collieries AML Request for deadline extension

We approve the request to extend the 2024 Dakota Collieries AML Project performance end date from September 6, 2024 to October 7, 2024.

If you have any questions or require additional information, please feel free to call or email me.

Sincerely,
Michael Howe
Project Manager

From: Arvera Nash <arveraygc@gmail.com>
Sent: Wednesday, September 4, 2024 9:06 AM
To: Howe, Michael T. <mthowe@nd.gov>; Beth Kalisiak <younggunconstructionllc@gmail.com>; Ashley McCann <ashleymygc@gmail.com>
Subject: 2024 Dakota Collieries AML Request for deadline extension

***** **CAUTION:** This email originated from an outside source. Do not click links or open attachments unless you know they are safe. *****

Good morning, Mike:

We are reaching out to you to request an extension of the 2024 Dakota Collieries AML deadline from September 6, 2024 to Monday October 7, 2024. We need additional time to complete the soil amendment, seeding & fertilizing, installing the erosion control blanket and other related items; setting the cattle water tanks and the details associated with that. If you need other information please let me know.

Thank you for your consideration of our request.

--

Arvera Nash
Young Gun Construction LLC
Email: arveraygc@gmail.com
Cell: 605-280-3645
Fax: 605-576-3302

This transmission, email and any files transmitted with it, may be: (1) subject to the Attorney-Client Privilege, (2) an attorney work product, or (3) strictly confidential under federal or state law. If you are not the intended recipient of this message, you may not use, disclose, print, copy or disseminate this information. If you have received this transmission in error, notify the sender (only) and delete the message. This message may also be subject to disclosure under the North Dakota Open Records Laws.