

**Wheelock and Tande to Saskatchewan 230kV Transmission Project
Easement Acquisition Status (March 16, 2026)**

<u>Wheelock to Saskatchewan</u>							
	Miles	Total ROW Acres	ROW Acres Acquired	% Area	Total Landowners	Option/Easement Signed	% Landowners
Williams County	24.0	364	309	85%	49	43	88%
Divide County	29.0	438	435	99%	59	58	98%
Total**	53.0	802	744	93%	106	99	93%

*Mountrail William Electric Cooperative owned substation parcel (Wheelock) and the ND State Trust Lands parcel are not included in the unique landowner count

**Two landowners have tracts in both Williams and Divide Counties – the unique landowner count for the Wheelock circuit is 106, summarized by county the total is 108

<u>Tande to Saskatchewan</u>							
	Miles	Total ROW Acres	ROW Acres Acquired	% Area	Total Landowners	Option/Easement Signed	% Landowners
Mountrail County	11.0	163	148	91%	24	22	92%
Burke County	8.6	130	96	74%	16	13	81%
Divide County	38.7	586	550	94%	78	75	96%
Total**	58.3	879	794	90%	117	109	93%

*Basin Electric owned substation parcel (Tande) not included in the unique landowner count.

**One landowner has tracts in both Divide and Burke County – the unique landowner count for the Tande circuit is 117, summarized by county the total is 118

