

Exam Date:11/24/2008

Examiner: 1

McLean Elevator Company  
 7900 Van Buren  
 St. Louis , MO  
 County:  
 Phone: 314-638-1447  
 CCC Number:

Page: 1

Location/Container Numbers/Comments	Section	Capacity
<b>PART A - ADDITIONAL SPACE TO BE INCLUDED UNDER LICENSE</b>		
101	A	2,897
102	A	2,897
103	A	2,897
104	A	2,897
105	A	8,625
106	A	8,625
107	A	8,625
108	A	8,625
	<b>Total:</b>	<b>46,088</b>
<b>PART B - SPACE TO BE DELETED UNDER LICENSE</b>		
<NO BINS DELETED>		
	<b>Total:</b>	<b>0</b>
<b>PART C - ALL SPACE TO BE INCLUDED UNDER LICENSE</b>		
	A	519,000
	B	89,000
	<b>Total:</b>	<b>608,000</b>
<b>PART D - TOTAL CAPACITY BY FUNCTIONAL UNIT</b>		
Benedict 674	A B	608,000
	<b>Total:</b>	<b>608,000</b>

Exam Date: 11/24/2008  
 Examiner: 1

McLean Elevator Company  
 7900 Van Buren  
 St. Louis, MO  
 County:

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg).	Length	Width	Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
--------	---------	------------	----------	------------	----------------------------	--------	-------	-----------	----------------	----------------	-----------------	--------------	------------------	------------------	------------	---------------------------

**Facility: Benedict**

**Section: A**

A	002	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	003	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	004	Round	peaked or round ????		18.000	0.000	0.000	46.60	0.00	0.00	46.600	0.000	46.6	204.6	6.00	10,106
A	006	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	007	Round	peaked or round ????		18.000	0.000	0.000	46.60	0.00	0.00	46.600	0.000	46.6	204.6	6.00	10,106
A	008	Square	work floor		0.000	12.00	6.000	30.00	0.00	0.00	30.000	0.000	30.0	57.9	4.80	1,820
A	009	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	013	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	014	Square	work floor		0.000	12.00	6.000	30.00	0.00	0.00	30.000	0.000	30.0	57.9	4.80	1,820
A	015	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	016	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	019	Square	work floor		0.000	12.00	6.000	36.50	0.00	0.00	36.500	0.000	36.5	57.9	4.80	2,214
A	021	Peaked	top of sidewall		35.900	0.000	0.000	56.30	0.00	0.00	56.300	2.200	58.5	813.7	10.0	52,361
A	022	Peaked	top of sidewall		35.900	0.000	0.000	56.30	0.00	0.00	56.300	2.200	58.5	813.7	10.0	52,361
A	023	Peaked	top of sidewall		35.900	0.000	0.000	56.50	0.00	0.00	56.500	2.200	58.7	813.7	10.0	52,540
A	024	Peaked	top of sidewall		35.900	0.000	0.000	56.50	0.00	0.00	56.500	2.200	58.7	813.7	10.0	52,540
A	025	Peaked	top of sidewall		35.800	0.000	0.000	56.20	0.00	0.00	56.200	2.100	58.3	809.2	10.0	51,894
A	026	Peaked	top of sidewall		42.000	0.000	0.000	56.30	0.00	0.00	56.300	2.500	58.8	1113.7	10.0	72,035
A	027	Peaked	top of sidewall		48.100	0.000	0.000	56.80	0.00	0.00	56.800	3.400	60.2	1460.7	10.0	96,727
Added	A	101	Peaked	top of sidewall	15.500	0.000	0.000	15.00	2.20	0.00	17.200	0.900	18.1	151.7	5.50	2,897
Added	A	102	Peaked	top of sidewall	15.500	0.000	0.000	15.00	2.20	0.00	17.200	0.900	18.1	151.7	5.50	2,897

Exam Date: 11/24/2008  
 Examiner: 1

McLean Elevator Company  
 7900 Van Buren  
 St. Louis, MO  
 County:

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (irreg.)	Length	Width	Side wall	Add for Hopper	Det. for Obs.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
--------	---------	------------	----------	------------	----------------------------	--------	-------	-----------	----------------	---------------	-----------------	--------------	------------------	------------------	------------	---------------------------

**Facility: Benedict**

**Section: A**

Added	A	103	Peaked	top of sidewall	15.500	0.000	0.000	15.00	2.20	0.00	17.200	0.900	18.1	151.7	5.50	2,897
Added	A	104	Peaked	top of sidewall	15.500	0.000	0.000	15.00	2.20	0.00	17.200	0.900	18.1	151.7	5.50	2,897
Added	A	105	Peaked	top of sidewall	24.000	0.000	0.000	18.30	2.30	0.00	20.600	1.400	22.0	363.7	7.80	8,625
Added	A	106	Peaked	top of sidewall	24.000	0.000	0.000	18.30	2.30	0.00	20.600	1.400	22.0	363.7	7.80	8,625
Added	A	107	Peaked	top of sidewall	24.000	0.000	0.000	18.30	2.30	0.00	20.600	1.400	22.0	363.7	7.80	8,625
Added	A	108	Peaked	top of sidewall	24.000	0.000	0.000	18.30	2.30	0.00	20.600	1.400	22.0	363.7	7.80	8,625

Bin count: 27

Facility: Benedict Section: A Total: **518,110**

To Even: **519,000**

**Section: B**

B	002	Square	work floor	0.000	3.700	3.700	30.00	0.00	0.00	30.000	0.000	30.0	11.0	2.00	337
B	003 U	Square	work floor	0.000	8.000	8.000	22.50	0.00	0.00	22.500	0.000	22.5	51.4	4.50	1,209
B	003 L	Square	blind bin stub pipe welded	0.000	8.000	8.000	21.50	0.00	0.00	21.500	0.000	21.5	51.4	4.50	1,155
B	004 T	Square	work floor	0.000	8.300	5.900	26.00	0.00	0.00	26.000	0.000	26.0	39.4	3.00	1,055
B	004 B	Square	work floor - top 26'	0.000	8.300	8.000	18.00	0.00	0.00	18.000	0.000	18.0	53.4	4.50	1,004
B	005	Square	work floor	0.000	9.200	8.000	27.00	0.00	0.00	27.000	0.000	27.0	59.2	4.80	1,675
B	006 T	Square	work floor	0.000	8.000	5.900	26.00	0.00	0.00	26.000	0.000	26.0	37.9	3.00	1,015
B	006 B	Square	work floor - top 26'	0.000	8.000	8.000	18.00	0.00	0.00	18.000	0.000	18.0	51.4	4.50	967
B	008 T	Square	work floor	0.000	8.000	5.900	26.00	0.00	0.00	26.000	0.000	26.0	37.9	3.00	1,015
B	008 B	Square	work floor - top 26'	0.000	8.000	8.200	18.00	0.00	0.00	18.000	0.000	18.0	52.7	4.50	992

## NDPSC Bin Capacity Chart

Exam Date: 11/24/2008  
 Examiner: 1

McLean Elevator Company  
 7900 Van Buren  
 St. Louis, MO  
 County:

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg.)	Length	Width	Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
--------	---------	------------	----------	------------	----------------------------	--------	-------	-----------	----------------	----------------	-----------------	--------------	------------------	------------------	------------	---------------------------

## Facility: Benedict

B	009 T		Square	work floor	0.000	8.300	5.900	26.00	0.00	0.00	26.000	0.000	26.0	39.4	3.00	1,055
B	009 B		Square	work floor - top 26'	0.000	8.300	8.200	18.00	0.00	0.00	18.000	0.000	18.0	54.7	4.50	1,029
B	00CB		Square	work floor	0.000	8.000	4.000	10.00	0.00	0.00	10.000	0.000	10.0	25.7	2.50	263
B	010		Square	work floor	0.000	8.000	8.000	27.00	0.00	0.00	27.000	0.000	27.0	51.4	4.50	1,450
B	011		Square	work floor	0.000	9.200	8.300	28.00	0.00	0.00	28.000	0.000	28.0	61.4	4.80	1,802
B	012		Square	work floor	0.000	9.200	8.300	28.00	0.00	0.00	28.000	0.000	28.0	61.4	4.80	1,802
B	013		Square	work floor	0.000	8.000	4.000	18.00	0.00	0.00	18.000	0.000	18.0	25.7	2.50	475
B	014		Square	work floor	0.000	8.000	8.200	44.00	0.00	0.00	44.000	0.000	44.0	52.7	4.50	2,423
B	101 T		Round	top of sidewall	21.600	0.000	0.000	45.00	0.00	0.00	45.000	0.000	45.0	294.6	7.20	14,212
B	101 B		Irregular	21.6' dia. less 4.8 x 21.6	211.30	0.000	0.000	4.000	0.00	0.00	4.000	0.000	4.0	211.3	7.00	904
B	102 T		Round	top of sidewall	21.600	0.000	0.000	45.00	0.00	0.00	45.000	0.000	45.0	294.6	7.20	14,212
B	102 B		Irregular	21.6' dia. less 4.8 x 21.6	211.30	0.000	0.000	4.000	0.00	0.00	4.000	0.000	4.0	211.3	7.00	904
B	103 T		Round	top of sidewall	21.600	0.000	0.000	45.00	0.00	0.00	45.000	0.000	45.0	294.6	7.20	14,212
B	103 B		Irregular	21.6 dia less 4.8 x 21.6	211.30	0.000	0.000	4.000	0.00	0.00	4.000	0.000	4.0	211.3	7.00	904
B	104		Peaked	top of sidewall	26.900	0.000	0.000	24.10	0.00	0.00	24.100	1.600	25.7	456.9	8.50	12,740
B	105		Peaked	top of sidewall at eave	23.900	0.000	0.000	24.10	0.00	0.00	24.100	1.400	25.5	360.6	7.80	9,912

Bin count: 26

Facility: Benedict Section: B Total: **88,723**

To Even: **89,000**

**Overall Licensed Bin Capacity for:**

**McLean Elevator Company**

**Bin count: 53**

**Licensed Capacity:**  
(includes pack)


**606,833 Bu.**

**Licensed Capacity (to even):**

(includes pack and section totals are  
rounded up to next highest 1000)



**608,000 Bu.**

McLEAN ELEVATOR COMPANY  
BENEDICT N.D.



measure 3L at stub pipe weld in spout

SECTION B  
located west of Section A




C P RAIL


SECTION A

003	002	019	009
006	013	015	016
008	XX	XX	014

SECTION A



SECTION A




driveway & scale



SECTION A

hoppers



SECTION A

hoppers

