

Exam Date:03/30/2016

Equity Elevator & Trading Co.

Page: 1

Examiner: 1 & 2

PO Box 340

Turtle Lake , ND

County:

Phone: 701-448-2461

CCC Number:

Location/Container Numbers/Comments	Section	Capacity
PART A - ADDITIONAL SPACE TO BE INCLUDED UNDER LICENSE		
<NO BINS ADDED>		
		Total: 0

PART B - SPACE TO BE DELETED UNDER LICENSE

006	A	398
021	A	1,348
200 east	A	2,059
200 west	A	2,244
203	A	1,259
205	A	2,169
206	A	1,330
207 T	A	1,858
207B	A	1,047
208	A	1,977
209 T	A	423
209B	A	1,946
210 T	A	2,049
210B	A	1,047
211 T	A	1,922
211B	A	1,079
212	A	2,036
213	A	2,242
214 T	A	2,124
214B	A	1,079
215 T	A	447
215B	A	2,011
216	A	5,290
217	A	5,290
218 T	A	421
218B	A	1,789
221 T	A	384
221B	A	1,728
401	A	1,032
402	A	1,032
403	A	538
404	A	1,032
405	A	473
406	A	473
407	A	351
408	A	301
409	A	301

Location/Container Numbers/Comments	Section	Capacity
		Total: 54,529
PART C - ALL SPACE TO BE INCLUDED UNDER LICENSE		
	001	4,000
	A	480,000
		Total: 484,000
PART D - TOTAL CAPACITY BY FUNCTIONAL UNIT		
Turtle Lake 111	001 A	484,000
		Total: 484,000

NDPSC Bin Capacity Chart

Exam Date:03/30/2016

Examiner: 1 & 2

Equity Elevator & Trading Co.
PO Box 340
Turtle Lake , ND
County:

Page: 1

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg).		Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak Capac.	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack	
					Length	Width										
Section: 001																
		001	Square	workfloor	0.000	5.800	13.50	48.00	0.00	0.00	48.000	0.000	48.0	62.9	5.00	3,170
Bin count:		1													Facility: Turtle Lake Section: 001 Total:	3,170
														To Even:	4,000	

Section: A

A	001 T	Square	work floor	0.000	5.200	13.50	48.00	0.00	0.00	48.000	0.000	48.0	56.4	4.80	2,837	
A	0011	Square	workfloor	0.000	12.50	6.700	48.00	0.00	0.00	48.000	0.000	48.0	67.3	5.20	3,398	
A	0012B	Square	workfloor (scale in bin)	T15'	0.000	11.10	6.700	33.00	0.00	0.00	33.000	0.000	33.0	59.8	4.80	2,068
A	0012T	Irregular	workfloor (scale in bin)		30.700	0.000	0.000	15.00	0.00	0.00	15.000	0.000	15.0	30.7	2.50	473
A	0013	Square	workfloor		0.000	11.10	13.50	68.00	0.00	0.00	68.000	0.000	68.0	120.5	6.50	8,727
A	0015	Square	workfloor		0.000	5.900	13.50	48.00	0.00	0.00	48.000	0.000	48.0	64.0	5.00	3,226
A	0018	Square	workfloor	T48'	0.000	11.10	13.50	20.50	0.00	0.00	20.500	0.000	20.5	120.5	6.50	2,631
A	0018T	Square	workfloor		0.000	5.200	13.50	48.00	0.00	0.00	48.000	0.000	48.0	56.4	4.80	2,837
A	0019	Square	workfloor		0.000	5.500	6.800	48.00	0.00	0.00	48.000	0.000	48.0	30.1	2.50	1,481
A	001B	Square	work floor	T48'	0.000	11.10	13.50	20.50	0.00	0.00	20.500	0.000	20.5	120.5	6.50	2,631
A	0020	Square	workfloor		0.000	11.10	3.600	47.00	0.00	0.00	47.000	0.000	47.0	32.1	2.50	1,547
A	003 T	Irregular	work floor	(scale in bin)	6.500	0.000	0.000	14.00	0.00	0.00	14.000	0.000	14.0	6.5	2.00	93
A	003B	Square	work floor	(scale in bin)	0.000	5.400	6.800	34.00	0.00	0.00	34.000	0.000	34.0	29.5	2.50	1,028
A	004 T	Square	work floor		0.000	5.400	3.400	30.00	0.00	0.00	30.000	0.000	30.0	14.8	2.00	453
A	004B	Square	work floor	T30'	0.000	5.400	6.700	18.00	0.00	0.00	18.000	0.000	18.0	29.1	2.50	537
A	005	Square	workfloor		0.000	5.800	13.50	48.00	0.00	0.00	48.000	0.000	48.0	62.9	5.00	3,170
A	006	Square	workfloor		0.000	5.900	13.50	48.00	0.00	0.00	48.000	0.000	48.0	64.0	5.00	3,226
A	008	Square	workfloor		0.000	11.10	13.50	68.00	0.00	0.00	68.000	0.000	68.0	120.5	6.50	8,727

Exam Date:03/30/2016

Equity Elevator & Trading Co.

Page: 2

Examiner: 1 & 2

PO Box 340
Turtle Lake , ND
County:

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg).		Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack	
					Length	Width										
	Section: A															
	A	009	Square	workfloor	0.000	12.50	7.000	48.00	0.00	0.00	48.000	0.000	48.0	70.3	5.20	3,549
	A	010 T	Irregular	workfloor (scale in bin)	49.000	0.000	0.000	15.00	0.00	0.00	15.000	0.000	15.0	49.0	4.20	766
	A	010B	Square	workfloor (scale in bin) T15'	0.000	11.10	7.000	33.00	0.00	0.00	33.000	0.000	33.0	62.5	5.00	2,166
	A	101	Peaked	eave	29.900	0.000	0.000	53.50	0.00	0.00	53.500	1.800	55.3	564.4	9.00	34,020
	A	102	Peaked	eave	29.900	0.000	0.000	53.50	0.00	0.00	53.500	1.800	55.3	564.4	9.00	34,020
	A	104	Peaked	eave	48.000	0.000	0.000	31.80	0.00	0.00	31.800	3.400	35.2	1454.6	10.0	56,322
	A	105	Peaked	eave	48.000	0.000	0.000	31.80	0.00	0.00	31.800	3.400	35.2	1454.6	10.0	56,322
	A	301	Peaked		47.750	0.000	0.000	32.00	0.00	0.00	32.000	2.900	34.9	1439.5	10.0	55,263
	A	314	Peaked	workfloor	47.750	0.000	0.000	32.00	0.00	0.00	32.000	2.900	34.9	1439.5	10.0	55,263
	A	501	Peaked	eave	15.500	0.000	0.000	30.00	2.20	0.00	32.200	0.900	33.1	151.7	5.50	5,297
	A	502	Peaked	eave	15.500	0.000	0.000	30.00	2.20	0.00	32.200	0.900	33.1	151.7	5.50	5,297
	A	503	Peaked	eave	15.500	0.000	0.000	30.00	2.20	0.00	32.200	0.900	33.1	151.7	5.50	5,297
	A	504	Peaked	eave	15.500	0.000	0.000	30.00	2.20	0.00	32.200	0.900	33.1	151.7	5.50	5,297
	A	505	Peaked	eave	12.500	0.000	0.000	11.90	2.00	0.00	13.900	0.800	14.7	98.6	5.00	1,521
	A	601	Peaked	eave	47.750	0.000	0.000	32.00	0.00	0.00	32.000	2.900	34.9	1439.5	10.0	55,263
	A	602	Peaked	eave	47.750	0.000	0.000	31.80	0.00	0.00	31.800	2.900	34.7	1439.5	10.0	54,946

Bin count: 34

Facility: Turtle Lake Section: A Total: **479,699**To Even: **480,000**