

**Fahn, Patrick J.**

---

**From:** Dave Opdahl [dave.opdahl@kljeng.com]  
**Sent:** Tuesday, July 08, 2008 9:58 AM  
**To:** Fahn, Patrick J.  
**Cc:** Mark Anderson  
**Subject:** KEYSTONE PIPELINE  
**Attachments:** KSP 6-30-08.pdf

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Patrick,

Please see the attached report for a summary of June 30, 2008 observations.

Dave

David Opdahl  
Engineering Technician  
Municipal Group  
Kadmas Lee & Jackson, Inc.  
701-845-4980

**547 PU-06-421** Filed: 7/8/2008 Pages: 3  
**3rd Party Inspector Report, June 30, 2008, Keystone  
Pipeline South Spread**

DAILY REPORT

PAGE 1 OF 2

Job Site SOUTH SPREAD

Date 6-30-08

Location VARIOUS LOCATIONS - SEE BELOW

Operations Observed MP 44 - CLEARING, TOPSOIL STRIPPING

MP 41 - MP 35 - TOPSOIL STRIPPING, SUBSOIL GRADING

Attendees: MP 34 - STREAM CROSSING, SUBSOIL GRADING

MP 25 - STRINGING PIPE

General Notes: 7:00 AM - 8:45: MYSELF, MARK A. & BOB P. ATTENDED A

SAFETY & ENVIRONMENTAL TRAINING AT TRANSCANADA OFFICES IN

VALLEY CITY. AT 1:00 PM, STEVE CRAIGROFT AND I PROCEEDED

TO TOUR THE SOUTH SPREAD WITH THE INTENTION OF

BRIEFLY REVIEWING THE WORK IN PROGRESS AND THE

CONDITIONS BEING MAINTAINED BETWEEN CONSTRUCTION  
ACTIVITIES. (SEE ATTACHED SHEET)

The following deviations from the finding of facts were found:

NONE

Signature: 

Print Name: DAVID OPTAHL

STEVE AND I OBSERVED INITIAL TOPSOIL STRIPPING  
AT OR NEAR MP 44.

BETWEEN MP 41 AND MP 35 VARIOUS STAGES OF  
STRIPPING & SUBSOIL GRADING WERE SEEN. EROSION  
CONTROLS UTILIZED CONSISTED OF SILT FENCE, STRAW  
BALES & STRAW MULCH. SEVERAL WETLAND AREAS HAD  
WOOD SKIDS <sup>FOR</sup> BRIDGING. FILTER FABRIC WAS IN PLACE  
UNDER THE SKIDS.

AT OR NEAR MP 32 STEVE REVIEWED THE PROPOSED  
SHEYENNE RIVER CROSSING. TREE REMOVAL AND MITIGATION  
WAS ALSO DISCUSSED. WE ALSO DISCUSSED VEGETATION  
RESTORATION AND SUBSOILING.

DUE TO TIME CONSTRAINTS, A BRIEF OVERVIEW OF ONGOING  
ACTIVITIES WAS GIVEN TO ME BY STEVE DURING  
THE DRIVE BACK TO V.C.

