

Report For the week June 22nd, to June 28th, 2008

State	Pipeline Spread	County	Activities this week	Planned for Next week	
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	<ul style="list-style-type: none"> Clearing, grading and stringing Installing mats Road bore crews and manual welders Training and qualification of welders Dewatering of ditch 	<ul style="list-style-type: none"> Clearing, grading, ditching, stringing and pipe bending Erosion and sedimentation controls Commence main welding crew 	
		Pembina	<ul style="list-style-type: none"> Ditching, stringing Road bores Access pads Clearing, topsoil salvage, and grading Dewatering of ditch 	<ul style="list-style-type: none"> Mini welding crew Erosion and sedimentation controls Clearing, topsoil salvage and grading, trenching and stringing Road bores 	
		Walsh	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Installing temporary fence gaps 	<ul style="list-style-type: none"> Pre-construction activities including one call notification and foreign utility locates Access pads Clearing 	
		Nelson	<ul style="list-style-type: none"> N/A 	<ul style="list-style-type: none"> N/A 	
		Steele	<ul style="list-style-type: none"> N/A 	<ul style="list-style-type: none"> N/A 	
		Barnes	<ul style="list-style-type: none"> N/A 	<ul style="list-style-type: none"> N/A 	
	South Dakota MP 217.8 to MP 263.2	2A MP 129.9 to MP 263.2	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in and backfilling Road bores 	<ul style="list-style-type: none"> Erosion and sedimentation controls Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in and backfilling Road bores
			Ransom	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading, stringing 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Clearing, topsoil salvage, grading, stringing and pipe bending
			Sargent	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, and grading 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates Access pads Clearing, topsoil salvage, and grading
			Marshall	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates
Day			<ul style="list-style-type: none"> Pre-construction activities including one call notifications and foreign utility locates 	<ul style="list-style-type: none"> Pre-Construction activities including one call notifications and foreign utility locates 	

558

PU-06-421

Filed: 6/24/2008

Pages: 1

Progress Report for Week of June 22 to June 28, 2008

TransCanada Keystone Pipeline, LP