

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of July 20 to July 26, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	<ul style="list-style-type: none"> Hydrostatic testing 	<ul style="list-style-type: none"> Continue with hydrostatic testing
		Pembina	<ul style="list-style-type: none"> Hydrostatic testing 	<ul style="list-style-type: none"> Continue with hydrostatic testing
		Walsh	<ul style="list-style-type: none"> Environmental spraying for noxious weeds Cleanup, topsoiling, paraplowing, and rockpicking Monitoring pre Hydro test pressures and charts Complete prep for hydrostatic test 	<ul style="list-style-type: none"> Continue with environmental spraying Continue with cleanup Continue with hydrostatic testing
		Nelson	<ul style="list-style-type: none"> Environmental assisting with cleanup Tie-in crew prepping site for headers Tie-in support pump water and assist Gary Deaver, flag road, taking up safety fence Cleanup crew paraplow and subsoil Coating support, coordinate and administer coating and procedures 	<ul style="list-style-type: none"> Continue with cleanup Continue with tie-in Continue with coating
		Steele	<ul style="list-style-type: none"> Main and Center Street continue south with tie-ins 	<ul style="list-style-type: none"> Continue with tie-in
		Barnes	<ul style="list-style-type: none"> No activity 	<ul style="list-style-type: none"> Clean-up
	Spread 2A	Barnes	<ul style="list-style-type: none"> Erosion and sedimentation control. Hydrostatic testing. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Ransom	<ul style="list-style-type: none"> Erosion and sedimentation control. Hydrostatic testing. 	<ul style="list-style-type: none"> Erosion and sedimentation control.
		Sargent	<ul style="list-style-type: none"> Erosion and sedimentation control. Hydrostatic testing. 	<ul style="list-style-type: none"> Erosion and sedimentation control.

670 **PU-06-421** Filed: 7/21/2009 Pages: 1
**Keystone Pipeline Progress Report for the Week
 July 20 to July 26, 2009**

TransCanada Keystone Pipeline, LP

