

## Hamre, John G.

---

**From:** Fahn, Patrick J.  
**Sent:** Friday, July 17, 2009 11:36 AM  
**To:** Hamre, John G.  
**Subject:** FW: Scanned doc from Whiting Oil - Robinson Lake Nexen 8 inch Oil line  
**Attachments:** 20090717\_092959.pdf

John - please docket in 08-844 from Whiting and then forward to Commissioners, PUD and Legal

Patrick Fahn  
Director-Compliance and Competitive Markets  
Email: [pfahn@nd.gov](mailto:pfahn@nd.gov)  
Phone: (701) 328-4077

North Dakota Public Service Commission  
600 E Boulevard  
Bismarck ND 58505-0480  
Fax: (701) 328-2410

-----Original Message-----

From: Steve Meagher [mailto:Steve.Meagher@whiting.com]  
Sent: Friday, July 17, 2009 10:58 AM  
To: Fahn, Patrick J.  
Subject: FW: Scanned doc from Whiting Oil - Robinson Lake Nexen 8 inch Oil line

Hello Mr. Fahn, this is our first weeks report from our contracted inspection Company, as we progress we will have some maps put together for a progress report, if you want that, or if this is ok, Steve Meagher, 1-701-627-2750 ext-208 or 1-701-770-0999 cell,

---

From: robinsonlakescanner@whiting.com [mailto:robinsonlakescanner@whiting.com]  
Sent: Fri 7/17/2009 8:29 AM  
To: Steve Meagher  
Subject: Scanned doc from Whiting Oil - Robinson Lake

Reply to: [robinsonlakescanner@whiting.com](mailto:robinsonlakescanner@whiting.com) <[robinsonlakescanner@whiting.com](mailto:robinsonlakescanner@whiting.com)> Device Name: Steve M - MX4501  
Device Model: MX-4501N  
Location: Whiting Oil - Robinson Lake

File Format: PDF (Medium)  
Resolution: 200dpi x 200dpi

Attached file is scanned image in PDF format.

Use Acrobat(R)Reader4.0 or later version, or Adobe(R)Reader(TM) of Adobe Systems Incorporated to view the document.

Acrobat(R)Reader4.0 or later version, or Adobe(R)Reader(TM) can be downloaded from the following URL:  
Adobe, the Adobe logo, Acrobat, the Adobe PDF logo, and Reader are registered trademarks or trademarks of Adobe Systems Incorporated in the United States and other countries.

<http://www.adobe.com/>

**41** **PU-08-844** Filed: 7/17/2009 Pages: 2  
**Robinson Lake Nexen 8 inch Oil Line Progress Report**

Whiting Oil and Gas Corporation

Steve Meagher



Client:	Whiting Petroleum Corp.
Project:	Nexen 8" pipeline
Location:	Stanley N.D
Job #:	40-0177
AFE / WO #	08-1057

Issue:	
Rev.:	1
By:	WEK
Approved:	

Estimated Date Complete 9/12/09

Percent Complete to Date 5%

WEATHER 8AM	Sunny	Thursday, July 16, 2009						WEATHER 4PM	Sunny
TEMPERATURE 8AM	56							TEMPERATURE 4PM	71
Equipment	QTY	Hours	Companies On Work Site	Supervisors		Operators / Welders		Laborers	
				# People	Hours	# People	Hours	# People	Hours
Mower	1	12	Pearl	2	10				
Blade	2	12	F & D Oil Field Maintenance	3	12	7	12	5	12
Dozer	1	12							
Track Hoe	1	0							
Side Boom	2	12							
Daily Totals		48	Daily Totals	5	56	7	84	5	60
Project Totals		162	Project Totals	16	180	26	312	17	204

Operation	Date Started	Ft. Today	Ft. To Date	% Complete	Operation	Date Started	Ft. Today	Ft. To Date	% Complete
ROW Mowed	7/13/2009	21584	77067	83%	Trenching				
ROW Built	7/13/2009	23155	60967	65%	Lower In				
Stringing	7/15/2009	18736	31121	35%	Backfill				
Bending					Clean Up				
Welding									

X - Ray	# Today	# To Date	Company	Daily Cost	Total Cost to Date
Line Welds	38	38	N/A Per Client Request	\$0.00	\$0.00
Tie in's					
Repairs					
Cut outs					

**RECORD OF DAYS EVENTS**

Continued on ROW work. Mowed 21,584 built 23,155 strung 18,736. Had X Ray shoot 38 welds on bore pipe all welds passed.

**NEXT DAYS WORK**

Continue ROW work, hydro bore pie. Continue stringing line pipe on ROW

**SAFETY REVIEW**

PPE

**VISITORS**

None

Bill Kovar  
SITE MANAGER