



Project Inspection Report

Project Name: Hiland Operating LLC 8-inch Natural Gas Liquids Pipeline, McKenzie County ND

PSC Case Number: PU-10-554

Inspector: Katie Schmidt, E3 Environmental, LLC

Date: 9/24/2013

Time: 9:00 am

Observations / Corrective Actions:

Schmidt met with Jason Pottridge and conducted an inspection of the project. At the time of inspection all construction activities had been completed and restoration activities had been implemented. Overall ground cover through areas of the project that were not in agricultural use is satisfactory and coming along. No compliance issues were identified during the inspection.

Photographs:



Image 1: Looking west towards Hwy 58 at pipeline ROW, note the vegetation growth and return of ROW to preconstruction conditions.

Project Inspection Report



Image 2: Location of Yellowstone River HDD exit location, site returned to pre-construction conditions, no landowner concerns reported.

Project Inspection Report



Image 3: Looking east at hillside HDD to avoid impacts to protected plant. No issues or concerns, preconstruction contours and conditions preserved.

Project Inspection Report



Image 4: Entry point for Yellowstone River HDD, area has been returned to agricultural use.



Image 5: Looking back at ROW in Section 31, erosion control measures properly placed and in good working order, regrowth of vegetation is underway. Continue to maintain erosion control measures until re-vegetation reaches 70%.

Project Inspection Report



Image 6: ROW near Hiland Plant, ROW has been returned to pre-construction contours and land use, re-vegetation is underway, continue to monitor until 70% ground cover is achieved.