


Fahn, Patrick J.

From: Eric Weise <eweise@rgldenergy.com>
Sent: Thursday, November 17, 2011 3:36 PM
To: -Info-Public Service Commission
Cc: Fahn, Patrick J.; Rafael Colaco; Steve Broker; Chris Hamm; Bucky Crisp
Subject: NDPSC PU-10-637 Damage Notification
Attachments: 3rd Party Damage Notification.docx; ATT00001..htm

Follow Up Flag: Follow up
Flag Status: Flagged

Categories: Red Category

Attached please find notification of damage as defined by North Dakota Century Code Chapter 49-23 to 3rd party underground facilities. Damage was limited to coating. Rangeland is currently compiling electronic data for Commission review to prove compliance with One-Call Excavation Notice System. Please let me know if questions. Thanks.

| | | | | | | | |
|---|--|------------|-------------|-------------------|-----------|--------------|------------------------|
|  Rangeland Energy, LLC | 3rd Party Damage Notification NDPSC Docket#: PU-10-637 | | | | | | |
| | Rangeland Pipeline, LLC PU-10-637 | Rev | Date | Issued For | By | Chk'd | App'd |
| COLT Connector Pipeline Williams County | | | | | | | Page: 1 of 1 |
| Date: | November 17, 2011 | | | | | | |
| Incident Date: | November 15, 2011 | | | | | | |

| Contacts | Name | Company | Office | Cell |
|---------------------------|---------------|------------------|---------------|--------------|
| Sr. VP, Engineering & Ops | Rafael Colaco | Rangeland Energy | 281-566-3006 | 713-724-4444 |
| Project Engineer | Eric Weise | Rangeland Energy | 281-566-3011 | 215-280-1332 |

COLT Connector Pipeline Construction

Notification:

- While excavating a pipeline crossing, the coating on Williston Basin Interstate Pipeline's, WBI, 12" natural gas line was nicked 11/15/11. The line crossing was located west of intersection 121st Ave. NW and 60th St. NW in Brooklyn Township, Williams County.
 - Hole was potholed and WBI contacted prior to excavation.
 - WBI representative contacted immediately to notify of coating nick. Indicated would be onsite 11/16/11 to investigate.
 - Minimal damage to coating confirmed by WBI representative.
 - WBI and contractor repaired coating.
- Proper ND One Call notifications made and updated every 10 days.
 - Documentation being electronically compiled for ND PSC review. Will forward shortly.
- Work instructed to cease in area until ND PSC clearance received.