



**PROJECT DETAILS AND PROGRESS:**

**Contract 140094 – Site Preparation, Service Building, Foundations, and Underground Installations**

- Repaired tile in the Service Building conference room
- Installed vent cap on oily drain tank vent
- Cut septic tank inspection pipes and installed caps
- Installed “Keep Off” signs for wastewater absorption field
- Installed ladder in wastewater lift station
- Installed dog house around wastewater pipe in the air release manhole
- Installed tracer wire clips on fire hydrants
- Completed wastewater lift station pumping start-up and testing by Smith and Loveless representative
- Installed fire caulking throughout Service Building
- Assembled battery rack and installed batteries on rack in Service Building

**Contract 140095 – Mechanical and Electrical Installation**

- Welded and detailed exhaust stack sections on foundation
- Welded inlet air pieces
- Installed lube oil piping
- Installed bleed heat piping
- Installed fuel gas piping
- Installed cooling water piping
- Installed accessory enclosure heaters
- Installed service water piping at Heskett Unit 1/2 plant
- Set CEMS shelter on foundation, but moved it due to interference with the crane swing area
- Pulled cable through PEECC, EMH-2, and Service Building including permanent feeds to heaters
- Installed steel conduit in electrical room of Service Building
- Installed braids and boots on 15kV bus duct
- Seal tightened GE junction boxes in accessory base enclosure

**PROJECT OPEN ITEMS / CONCERNS:**

- None not already discussed
- Construction Equipment: 3900 crawler crane, 40-ton rubber tire crane, 2 fork lift (JLG Skytrak), 2 man lifts, 1 skid steer (New Holland C190)
- Visitors: None

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04



Septic tank inspection pipe cap installation (looking S)



Service Building battery installation (looking W)

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04



Wastewater lift station testing (looking E)



CEMS shelter installation (looking W)