

GD Line Post Construction Clearances

Structure Number	NESC Clearance Requirement (ft) (including 1 foot buffer)	Existing Above Ground Clearance (ft) at 168°F	Clearance Discrepancy (ft) at 168 ° F (including 1 foot buffer)	Segment of GD Line
449-450	23.4	35.0	0	7
450-451	23.4	38.9	0	7
451-452	23.4	44.4	0	7
452-453	23.4	46.6	0	7
453-454	23.4	36.6	0	7
454-455	23.4	38.6	0	7
455-456	23.4	40.3	0	7
456-457	23.4	39.9	0	7
457-458	23.4	61.5	0	7
458-459	23.4	58.4	0	7
459-460	23.4	54.8	0	7
551-551A	23.4	34.2	0	8
551A-552	23.4	36.2	0	8
552-553	23.4	40.6	0	8
553-554	23.4	35.1	0	8
554-555	23.4	43.2	0	8
555-556	23.4	33.5	0	8
556-557	23.4	40.8	0	8
557-558	23.4	37.3	0	8
558-559	23.4	35.6	0	8
559-560	23.4	39.7	0	8
560-561	23.4	34.9	0	8
561-562	23.4	35.3	0	8
562-563	23.4	40.3	0	8