

Client ID: 2101	NDPSC Bin Capacity Chart	03/16/2016 01:35:35 PM
Exam Date:03/14/2016	The Arthur Companies, Inc. PO Box 145 Arthur, ND County:	Page: 26
Examiner: 1		

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg).		Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
					Length	Width									

Facility: Pillsbury

Section: U

Added	U	001	Peaked	top of sidewall	18.000	0.000	0.000	21.30	2.50	0.00	23.800	1.100	24.9	204.6	6.00	5,401
Added	U	002	Peaked	top of sidewall	18.000	0.000	0.000	21.30	2.50	0.00	23.800	1.100	24.9	204.6	6.00	5,401
Added	U	003	Peaked	top of sidewall	18.000	0.000	0.000	21.30	2.50	0.00	23.800	1.100	24.9	204.6	6.00	5,401
Added	U	004	Peaked	top of sidewall	18.000	0.000	0.000	21.30	2.50	0.00	23.800	1.100	24.9	204.6	6.00	5,401
Added	U	101	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	102	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	103	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	104	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	105	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	106	Peaked	top of sidewall	71.750	0.000	0.000	80.00	0.00	0.00	80.000	5.000	85.0	3250.2	10.0	303,894
Added	U	201	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054
Added	U	202	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054
Added	U	203	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054
Added	U	204	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054
Added	U	205	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054
Added	U	206	Peaked	top of sidewall	24.000	0.000	0.000	48.00	4.25	0.00	52.250	1.400	53.7	363.7	7.80	21,054

Bin count: 16

Facility: Pillsbury Section: U Total: **1,971,292**

5 **GE-16-163** Filed: 3/16/2016 Pages: 2
Bin Documents

18 **GE-15-315** Filed: 3/16/2016 Pages: 2
Bin Documents

To Even: **1,972,000**

The Arthur Company
Pillsbury, ND

