

Case #: PU-22-380

Project: Pioneer Generation Station Phase IV

Month Ending: 5/31/2023



Title	Name	Company	Office Phone	Cell Phone	Email Address
Environmental Director	Erin Dukart	Basin Electric	701-557-5557	701-426-8116	edukart@bepc.com
Project Manager	Jim Lund	Basin Electric	701-557-5730	701-214-9098	jlund@bepc.com
Project Engineer	Dana Jensen	Basin Electric	701-557-5721	701-934-5927	djensen@bepc.com
Construction Manager	Darrell Slavick	Basin Electric	701-557-5146	701-202-5418	dslavick@bepc.com
Field Coordinator	Cole Kothman	Basin Electric	701-557-5147	763-227-1170	ckothman@bepc.com

Safety

Contractors continue mobilizing and ramping up manpower. With the increase in manpower came an increase in incidents, with a couple of minor property damage incidents, a minor first aid, and unfortunately a recordable injury with an individual cutting their finger on a bandsaw.

Environmental

BMPs are being installed and managed per the SWPPP. Topsoiling and seeding has commenced in finished areas. Early in the month, a gravel truck blew a hydraulic hose in the laydown yard. Contaminated soils were remediated.

Construction Progress

Earthwork contractor continues mass grading and excavation efforts, mainly around the CTG evaporation pond and new substation areas. Focus is turning to trenching and excavations for piping/duct banks and underground foundations.

Deep foundation contractor completed auger cast pilings and demobilized.

Mechanical and electrical contractor has started underground utility installation.

Foundation contractors are utilizing the on-site batch plant and are progressing well with drilled shafts and mud sill/pile caps.

Scheduled Activities

Mass excavation efforts will be slowing down, and focus will shift to underground utility install and backfill

RICE area drilled shaft contractor will complete their work and demobilize

Mechanical and electrical contractor continues pushing to get underground utilities installed

Foundation and underground contractor continues installing duct bank, mud sill, pile caps, and building foundation work once utility trenches are backfilled.

Comments

None at this time.