

Exam Date:10/22/2014

Alliance Valley Bean, LLC

Page: 1

Examiner: 2

3729 Elevator Road

Larimore , ND

County: Grand Forks

Phone: 701-343-6363

CCC Number:

Location/Container Numbers/Comments	Section	Capacity
PART A - ADDITIONAL SPACE TO BE INCLUDED UNDER LICENSE		
101	S	61,861
		Total: 61,861
PART B - SPACE TO BE DELETED UNDER LICENSE		
002	S	3,933
003	S	3,933
		Total: 7,866
PART C - ALL SPACE TO BE INCLUDED UNDER LICENSE		
	A	326,000
	S	66,000
	T	50,000
		Total: 442,000
PART D - TOTAL CAPACITY BY FUNCTIONAL UNIT		
Larimore 20121	A T	376,000
Sharon 20122	S	66,000
		Total: 442,000

Exam Date: 10/22/2014

Alliance Valley Bean, LLC
 3729 Elevator Road
 Larimore, ND
 County: Grand Forks

Examiner: 2

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg.) Length	Width	Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
--------	---------	------------	----------	------------	---	-------	--------------	----------------------	----------------------	--------------------	--------------------	------------------------	------------------------	---------------	------------------------------

Facility: Larimore

Section: A

A	001	Peaked	eave at side wall		36.000	0.000	0.000	33.20	0.00	0.00	33.200	2.200	35.4	818.2	10.0	31,860
A	001-FB	Peaked	eave at side wall		14.000	0.000	0.000	30.00	2.00	0.00	32.000	0.800	32.8	123.7	5.50	4,280
A	002	Peaked	eave at side wall		36.000	0.000	0.000	33.20	0.00	0.00	33.200	2.200	35.4	818.2	10.0	31,860
A	002-FB	Peaked	eave at side wall		14.000	0.000	0.000	30.00	2.00	0.00	32.000	0.800	32.8	123.7	5.50	4,280
A	003	Peaked	eave at side wall		36.000	0.000	0.000	33.20	0.00	0.00	33.200	2.200	35.4	818.2	10.0	31,860
A	004	Peaked	eave at side wall		30.000	0.000	0.000	22.30	0.00	0.00	22.300	1.800	24.1	568.2	9.00	14,926
A	005	Peaked	eave at side wall		30.000	0.000	0.000	22.30	0.00	0.00	22.300	1.800	24.1	568.2	9.00	14,926
A	006	Round	eave at side wall		12.000	0.000	0.000	12.40	2.00	0.00	14.400	0.000	14.4	90.9	5.00	1,374
A	007	Round	eave at side wall		12.000	0.000	0.000	12.40	2.00	0.00	14.400	0.000	14.4	90.9	5.00	1,374
A	009	Flat	bag storage		0.000	100.8	59.00	2.500	0.00	0.00	2.500	0.000	2.5	4780.7	10.0	13,147
A	010	Flat	overhead drag to floor 22.0'		0.000	237.4	59.00	8.100	0.00	0.00	8.100	0.000	8.1	11259.3	10.0	100,320
A	011	Peaked	eave at side wall		48.000	0.000	0.000	40.30	0.00	0.00	40.300	3.400	43.7	1454.6	10.0	69,923
A	105	Peaked	eave at side wall		21.000	0.000	0.000	14.00	2.80	0.00	16.800	1.300	18.1	278.4	6.80	5,382

Bin count: 13

Facility: Larimore Section: A Total: **325,512**

To Even: **326,000**

Section: T

T	001	Quonset	B.Trosen quonset north of		0.000	100.0	80.00	7.100	0.00	0.00	7.100	0.000	7.1	6396.9	10.0	49,960
---	-----	---------	---------------------------	--	-------	-------	-------	-------	------	------	-------	-------	-----	--------	------	--------

Bin count: 1

Facility: Larimore Section: T Total: **49,960**

To Even: **50,000**

Exam Date:10/22/2014

Alliance Valley Bean, LLC
 3729 Elevator Road
 Larimore, ND
 County: Grand Forks

Examiner: 2

Status	Section	Bin Number	Bin Type	Base Point	Diameter or Bu/Ft (Irreg.) Length	Width	Side wall	Add for Hopper	Ded. for Obst.	Effective Depth	Add for Peak	Depth for Capac.	Bushels per Foot	Base Pack%	Bushel Capacity with Pack
--------	---------	------------	----------	------------	---	-------	--------------	----------------------	----------------------	--------------------	--------------------	------------------------	------------------------	---------------	------------------------------

Facility: Sharon

Section: S

	S	001	Peaked	eave at side wall	16.000	0.000	0.000	20.00	2.00	0.00	22.000	1.000	23.0	161.6	5.80	3,933
Added	S	101	Flat	top of grainwall	0.000	198.8	39.10	9.000	0.00	0.00	9.000	0.000	9.0	6248.5	10.0	61,861

Bin count: 2

Facility: Sharon Section: S Total: 65,794

To Even: 66,000

Overall Licensed Bin Capacity for:

Alliance Valley Bean, LLC

Bin count: 16

Licensed Capacity:
(includes pack)

441,266 Bu.

Licensed Capacity (to even):
(includes pack and section totals are rounded up to next highest 1000)

442,000 Bu.