Hamre, John G.

From: Fahn, Patrick J.
Sent: Wednesday, October 22, 2008 8:51 AM
To: Hamre, John G.
Subject: FW: Web Posting Report
Attachments: 022 Web Progress Report October 19 - October 25 2008.pdf

John – please docket in 06-421 from TransCanada and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [mailto:Karen.Manville@universalensco.com]
Sent: Tuesday, October 21, 2008 12:09 PM
To: Todd Kranda; Fahn, Patrick J.
Subject: Web Posting Report

Please see attached TCPL Web Posting Report.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

608 **PU-06-421** Filed: 10/21/2008 Pages: 2
Web Progress Report Oct. 19 to Oct. 25, 2008

TransCanada Keystone Pipeline, LP

Report For the week of October 19th to October 25th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	• Dewatering of ROW • Erosion and sedimentation controls • Restoration activities	• Restoration activities • Erosion and sedimentation controls
		Pembina	• Erosion and sedimentation controls • Continue Pembina Gorge HDD • Restoration activities	• Erosion and sedimentation controls • Continue Pembina Gorge HDD • Restoration activities
		Walsh	• Erosion and sedimentation controls • Tie-ins • Cleanup at South Branch of the Park River HDD	• Erosion and sedimentation controls • Tie-ins
		Nelson	• Road Bores • Erosion and sedimentation controls • Tie-ins	• Road Bores • Erosion and sedimentation controls • Tie-ins
		Steele	• Road Bores • Erosion and sedimentation controls • Tie-ins	• Erosion and sedimentation controls • Road Bores • Tie-ins
		Barnes	• Erosion and sedimentation controls • Road Bores • Finish Mainline Welding • Finish Mini pipe crew • Tie-ins	• Erosion and sedimentation controls • Road Bores • Tie-ins
	2A MP 129.9 to MP 263.2	Barnes	• Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores	• Erosion and sedimentation controls • Clearing, topsoil salvage, grading, stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores
		Ransom	• Erosion and sedimentation controls • Clean-up	• Erosion and sedimentation controls • Clean-up
		Sargent	• Erosion and sedimentation controls • Tie-in and clean-up	• Erosion and sedimentation controls • Tie-in and clean-up
South Dakota MP 217.8 to MP 263.2		Marshall	• Erosion and sedimentation controls • Welding, ditching, lower-in, backfilling and tie-in • Road bores	• Erosion and sedimentation controls • Welding, ditching, lower-in and backfilling
		Day	• Erosion and sedimentation controls • Stringing and pipe bending • Road bores	• Erosion and sedimentation controls • Stringing, pipe bending and welding • Road bores