Hamre, John G.

From: Fahn, Patrick J.
Sent: Thursday, November 06, 2008 2:04 PM
To: Hamre, John G.
Subject: FW: Web Posting Report
Attachments: 024 Web Progress Report November 2 - November 9 2008.pdf

John – please docket in 06-421 from TransCanada and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Karen Manville [mailto:Karen.Manville@universalensco.com]
Sent: Thursday, November 06, 2008 9:17 AM
To: Todd Kranda
Cc: Fahn, Patrick J.
Subject: RE: Web Posting Report

I apologize, I was out of town until today. Please find the web posting report attached.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881
877-880-4881 - Toll Free
816-880-6689 - Fax

From: Todd Kranda [mailto:kranda@kelschlaw.com]
Sent: Wednesday, November 05, 2008 5:02 PM
To: Karen Manville
Subject: RE: Web Posting Report

Karen – Any weekly report for the week of November 3rd? Todd

From: Karen Manville [mailto:Karen.Manville@universalensco.com]
Sent: Tuesday, October 28, 2008 10:26 AM
To: Todd Kranda
Cc: pfahn@nd.gov
Subject: Web Posting Report

Attached.

Karen Manville
Project Coordinator
Keystone Pipeline Project
816-880-4881

617 **PU-06-421** Filed: 11/6/2008 Pages: 3
Web Progress Report November 2nd to November 9th, 2008

TransCanada Keystone Pipeline, LP

877-880-4881 - Toll Free
816-880-6689 - Fax

Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of November 2nd to November 9th, 2008

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	1A MP 0.0 to MP 129.9	Cavalier	• Dewatering of ROW • Erosion and sedimentation controls • Restoration Activities	• Restoration activities • Erosion and sedimentation controls
		Pembina	• Erosion and sedimentation controls • Continue Pembina Gorge HDD • Restoration activities	• Erosion and sedimentation controls • Continue Pembina Gorge HDD • Restoration Activities
		Walsh	• Erosion and sedimentation controls • Tie-ins	• Erosion and sedimentation controls • Tie-ins
		Nelson	• Erosion and sedimentation controls • Tie-ins	• Erosion and sedimentation controls • Tie-ins
		Steele	• Road Bores • Erosion and sedimentation controls • Tie-ins	• Erosion and sedimentation controls • Road Bores • Tie-ins
		Barnes	• Erosion and sedimentation controls • Tie-ins • Finish Lower In and Backfill	• Erosion and sedimentation controls • Tie-ins
	2A MP 129.9 to MP 263.2	Barnes	• Erosion and sedimentation controls • Stringing, pipe bending and welding, coating ditching, lower-in • Road bores	• Erosion and sedimentation controls • Stringing, pipe bending and welding, ditching, lower-in, backfilling, tie-in and clean-up • Road bores
		Ransom	• Erosion and sedimentation controls • Clean-up	• Erosion and sedimentation controls • Clean-up • Hydro test
		Sargent	• Erosion and sedimentation controls • Tie-in and clean-up	• Erosion and sedimentation controls • Tie-in and clean-up
South Dakota MP 217.8 to MP 263.2		Marshall	• Erosion and sedimentation controls • Welding, ditching, lower-in, backfilling and tie-in • Road bores	• Erosion and sedimentation controls • Welding, ditching, lower-in and backfilling
		Day	• Erosion and sedimentation controls • Stringing, pipe bending and welding • Road bores	• Erosion and sedimentation controls • Welding • Road bores
HDD In Yankton	4B	Yankton	• Back Reaming 42" Hole – 42% • Coating pipe joints – 97%	• Complete Reaming and Coating operations • Pre-Test pipe and Start Pull-Back