Keystone Pipeline Project **Pipeline Construction Progress**

Report for the week of August 3 to August 9, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	• Receive and gather material for rest blocks • Sort and Stack Re-Bar	• Continue building re-bar mats
		Pembina	• Finish Dewatering Section 2 • Start Cleaning Runs • Cleanup	• Continue with Cleaning Runs • Cleanup
		Walsh	• Finish Dewatering Section 3 • Cleanup • Seeding • Environmental	• Start Cleaning Runs • Continue with cleanup and restoration • Environmental crew will continue spraying and repairing environmental controls as needed
		Nelson	• Cleanup • Environmental	• Continue with cleanup • Environmental crew will continue spraying and Repairing environmental controls as needed
		Steele	• Preparing for hydrostatic testing • Tie-in	• Continue with hydrostatic testing • Continue with tie-in
		Barnes	• Moving compressors back • Preparing to start dewatering Section 3	• Continue with hydrostatic testing
	Spread 2A	Barnes	• Erosion and sedimentation control. • Caliper pig run.	• Erosion and sedimentation control.
		Ransom	• Erosion and sedimentation control. • Caliper pig run.	• Erosion and sedimentation control.
		Sargent	• Erosion and sedimentation control. • Caliper pig run.	• Erosion and sedimentation control.

674 PU-06-421 Filed: 8/3/2009 Pages: 1
Keystone Pipeline Progress Report for the Week
Aug. 3 to Aug. 9, 2009
TransCanada Keystone Pipeline, LP

ConocoPhillips

TransCanada
In business to deliver