Keystone Pipeline Project **Pipeline Construction Progress**

Report For the week of September 7 to September 13, 2009

State	Pipeline Spread	County	Activities This Week	Planned for Next Week
North Dakota MP 0.0 to MP 217.8	Spread 1A	Cavalier	• Mainline valve installation. • Cleanup and restoration. • Environmental controls. • Coating • Backfilling	• Continue with mainline valve installation. • Continue with cleanup and restoration. • Continue with environmental controls. • Continue with coating. • Continue with backfilling.
		Pembina	• Mainline valve installation. • Cleanup and restoration. • Environmental controls. • Coating. • Backfill.	• Continue with mainline valve installation. • Continue with cleanup and restoration. • Continue with environmental concerns. • Continue with coating welds. • Continue with backfilling.
		Walsh	• Mainline valve installation. • Tie-in. • Cleanup and restoration. • Environmental.	• Continue with mainline valve installation. • Continue with tie-in. • Continue with cleanup and restoration. • Continue with environmental concerns.
		Nelson	• Hydrostatic testing. • Environmental controls.	• Continue with hydrostatic testing. • Continue with environmental controls.
		Steele	• Hydrostatic testing. • Cleanup and restoration. • Environmental controls	• Continue with hydrostatic testing. • Continue with cleanup and restoration. • Continue with environmental concerns.
		Barnes	• Hydrostatic testing. • Environmental controls • Cleanup and restoration.	• Continue with hydrostatic testing. • Continue with environmental controls. • Cleanup and restoration.
	Spread 2A	Barnes	• Erosion and sedimentation control.	• Erosion and sedimentation control.
		Ransom	• Erosion and sedimentation control. • Install valve assemblies.	• Erosion and sedimentation control. • Install valve assemblies.
		Sargent	• Erosion and sedimentation control. • Install valve assemblies. • Line drying.	• Erosion and sedimentation control. • Install valve assemblies.