FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Mostly Sunny

High: 62ºF **/ Low:** 37ºF **Winds:** SSW @ 5-10 mph

Rain Chances: 10% **Rain received this month:** 1.5 inches

Monday, October 29, 2007 COD December 31, 2007 64 Days to COD

FPL Energy D.H. Blattner GEWE

Safety/Environmental:

- Blattner will be holding First Aid training the 1st or 2nd weekend in November
- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

- Building crane pads at T46-T54-T58

Erection:

- Setting base and mid at T23, T24, T27 & T41
- Assembling rotor at T23, T27, T28 & T41
- Erecting top at T35, T18 & T19
- Installing machine head at T35, T18 & T19
- Flying rotor at T18

Collection:

Installation:

O & M:

- Installing tile and carpet
- Wiring
- Installing HVAC

FUTURE ACTIVITIES:

- SWPPP inspection scheduled for 10/30/07

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balanc
Bases	79	28	51
Mids	79	33	46
Tops	79	33	46
Machine Heads	79	21	58
Down Tower Assemblies	79	52	27
Blade Sets	79	34	45
Hubs	79	31	48
Grounding XFR	7	7	0
PMT XFR	79	2	77
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	50	79	63.3%
Tower base sections erected	23	79	29.1%
Tower mid sections erected	23	79	29.1%
Tower top sections erected	9	79	11.4%
Machine Heads installed	9	79	11.4%
Rotors flown	9	79	11.4%
Mechanically completed	0	79	0.0%
Pre-commissioned	0	79	0.0%
Final commissioned	0	79	0.0%
Underground trenching instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	0	79	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE