FPL ENERGY LANGDON WIND, LLC

LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Partly Cloudy

High: 29ºF **/ Low:** 15ºF **Winds:** NNW @ 10-14 mph

Precipitation Chances: 20% **Precipitation received this month:** .5"

Tuesday, November 20, 2007 COD December 31, 2007 41 Days to COD

FPL Energy D.H. Blattner GEWE

Safety/Environmental:

- Be aware of pinch points
- Lights on for safety
- Watch for soft shoulders
- Appropriate PPE is required at all times!
- Maximum speed limit on site is 25 mph for all vehicles
- Slow down to 5-10 mph when passing crews working near the road

Civil:

Erection:

- Setting base and mid at T63, T3
- Walking base/mid crane to T75
- Assembling rotor at T62, T63, T3, T56, T55, T54
- Erecting top at T53, T52, T6, T5, T47
- Erecting machine head at T53, T52, T6, T5, T47
- Flying rotor at T53, T52, T6, T5, T47

Collection:

Installation:

O & M:

FUTURE ACTIVITIES:

RECEIVING (As of COB Yesterday)

	Total	Rec'd	Balance
Bases	79	63	16
Mids	79	69	10
Tops	79	67	12
Machine Heads	79	63	16
Down Tower Assemblies	79	79	0
Blade Sets	79	69	10
Hubs	79	63	16
Grounding XFR	7	7	0
PMT XFR	79	56	23
4/0 Cable	504,000	510,034	0
1000 KCM	333,000	339,914	0
12 SM Fiber	152,000	143,975	8,025
12 MM Fiber	144,000	152,087	0
DLO Substitute	27,500	28,220	0
Copper Clad Steel	54,000	30,666	23,334

General Construction Status

	Complete	Total	% complete
Roads subgraded	101,073	118,924	85.0%
Roads complete	101,073	118,924	85.0%
Foundations excavated	79	79	100.0%
Foundations poured	79	79	100.0%
Foundations backfilled	79	79	100.0%
Crane pads complete	79	79	100.0%
Tower base sections erected	61	79	77.2%
Tower mid sections erected	61	79	77.2%
Tower top sections erected	43	79	54.4%
Machine Heads installed	43	79	54.4%
Rotors flown	43	79	54.4%
Mechanically completed	25	79	31.6%
Pre-commissioned	14	79	17.7%
Final commissioned	0	79	0.0%
Underground trenching cable instal.(ft)-4/0	443,391	517,688	85.6%
Underground trenching cable instal.(ft)-1000	312,498	275,105	113.6%
Underground trenching cable instal.(ft)-12 MM	147,797	145,783	101.4%
Underground trenching cable instal.(ft)-12 SM	104,166	142,390	73.2%
Transformers set/terminated	27	79	34.2%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE