**BASIN ELECTRIC POWER COOPERATIIVE**
**Project: Williston to Tioga T-line Contract**
**Contractor: Great Southwestern**

**Weekly Progress Report**

Progress for the week ending : 07/24/2010

Manpower = 30

Note:
Completion the past week
Completion to date
X - indicates a foundation location

Str.#1 @ Williston and Str #406 @ Tioga

| | Weekly total | Weekly % | Cumulative total | Cumulative % |
|---|---|---|---|---|
| R/W Prep | 4 | 1.0 | 392 | 96.6 |
| Foundation Inst'l. (54) | 1 | 1.9 | 41 | 75.9 |
| Structure hauling | 35 | 8.6 | 313 | 77.1 |
| Structure assembly | 46 | 11.3 | 191 | 47.0 |
| Structure erection | 15 | 3.7 | 45 | 11.1 |
| Conductor/OPGW installation | | 0.0 | | 0.0 |
| R/W cleanup | | 0.0 | | 0.0 |
| R/W restoration | | 0.0 | | 0.0 |
| | | | | |






64 PU-07-671 Filed: 7/26/2010 Pages: 4
Williston to Tioga Basin Electric T-line Progress report week ending 7-24-2010
Basin Electric Power Cooperative


Str. Number
R/W prep
Foundation Installation
Structure hauling
Structure assembly
Structure erection
Conductor/OPGW installation
R/W cleanup
R/W restoration
X

| Str. Number | 351 | 352 | 353 | 354 | 355 | 356 | 357 | 358 | 359 | 360 | 361 | 362 | 363 | 364 | 365 | 366 | 367 | 368 | 369 | 370 | 371 | 372 | 373 | 374 | 375 | 376 | 377 | 378 | 379 | 380 | 381 | 382 | 383 | 384 | 385 | 386 | 387 | 388 | 389 | 390 | 391 | 392 | 393 | 394 | 395 | 396 | 397 | 398 | 399 | 400 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| R/W prep | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Foundation Installation | | | | | | | | | | | | | | | X | X | | | X | | | | | X | | | | | | | | | | | | | X | | | | | | | X | | X | | | X | X |
| Structure hauling | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Structure assembly | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Structure erection | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Conductor/OPGW installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| R/W cleanup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| R/W restoration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| Str. Number | 401 | 402 | 403 | 404 | 405 | 406 | Takeoff |
|---|---|---|---|---|---|---|---|
| R/W prep | | | | | | | |
| Foundation Installation | | | X | | | X | |
| Structure hauling | | | | | | | |
| Structure assembly | | | | | | | |
| Structure erection | | | | | | | |
| Conductor/OPGW installation | | | | | | | |
| R/W cleanup | | | | | | | |
| R/W restoration | | | | | | | |

# Williston to Tioga T-line Construction