Langdon Wind II
Langdon . North Dakota

FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 67°F **Low:** 43°F
Winds: W @ 15 mph
Precipitation Chances: 7%

Saturday, June 7, 2008 **COD - 09/26/08** **112 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- **SWPPP inspection today due to rainfall**
- **Site wide safety meeting every Tuesday at 7:00 a.m.**
- **SWPPP inspection scheduled for Wednesday, June 11, 2008.**
- **Proper PPE to be worn**
- **Be aware of soft shoulders on roads**
- **Adhere to speed limits**

Civil:
- **Pumping water due to 1.5" rainfall yesterday**

33 PU-07-722 Filed 06/07/2008 Pages: 1
Langdon Wind Plan of the Day, June 7, 2008
Langdon Wind, LLC

Monthly Management Meeting is scheduled for Wednesday, June 25, 2008

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	157,704	157,296
1000KM	45,000	0	45,000
500KM	54,000	0	54,000
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	0	2
XFR Box Pads	28	0	28
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	2,580	45,355	5.7%
Roads Complete	0	45,355	0.0%
Foundations Excavated	5	27	18.5%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE