FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Cloudy
High: 61°F Low: 41°F
Winds: NE @ 10 mph
Precipitation Chances: 8%

Tuesday, June 10, 2008 **COD - 09/26/08** **109 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- **Site wide safety meeting every Tuesday at 7:00 a.m.**
- **SWPPP inspection scheduled for Wednesday, June 11, 2008.**
- **Be aware of soft shoulders on roads**
- **Adhere to speed limits**
- **Heavy fog in a.m.-use fog lights**
- **Be aware of gravel trucks in area**
- **Back vehicles in parking space at office area**

Civil:
- **De-watering foundations**
- **Drying out roads**
- **Gravel placement starting at T20 East**

35 PU-07-722 Filed: 6/10/2008 Pages: 1
Langdon Wind Plan of the Day, June 10, 2008

Langdon Wind, LLC

Monthly Management Meeting is scheduled

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	157,704	157,296
1000KM	45,000	0	45,000
500KM	54,000	0	54,000
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	0	2
XFR Box Pads	28	0	28
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	2,580	45,355	5.7%
Roads Complete	0	45,355	0.0%
Foundations Excavated	5	27	18.5%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE