FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Mostly Sunny
High: 74°F **Low:** 50°F
Winds: NNW @ 10 mph
Precipitation Chances: 3%

Saturday, June 21, 2008 **COD - 09/26/08** **98 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday, June 25, 2008.
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Back vehicles in parking space at office area

Civil:
- Gravel to L2-2 South to L2-24
- Excavation on foundation at L2-27
- Install top rebar mat at L2-19
- Install bottom rebar mat L2-20
- Set bolt cage L2-20
- Form Foundation at L2-19

Substation:
- Foundation work ongoing

Monthly Management Meeting is scheduled for Wednesday, June 25, 2008

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	18,674	35,326
12 Fiber SM	134,000	0	134,000
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	0	27
Mids	27	0	27
Tops	27	0	27
Machine Heads	27	0	27
Contollers (DTA's)	27	0	27
Blade Sets	27	0	27
Hubs	27	0	27

General Construction Status

45 PU-07-722 Filed 06/21/2008 Pages: 1
Langdon Wind Plan of the Day, June 21, 08
Langdon Wind, LLC



	Complete	Total	% Complete
Roads Subgraded	18,000	45,355	39.7%
Roads Complete	12,480	45,355	27.5%
Foundations Excavated	9	27	33.3%
Foundations Poured	0	27	0.0%
Foundations Backfilled	0	27	0.0%
Crane Pads Complete	0	27	0.0%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE