FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Partly Cloudy
High: 66°F **Low:** 49°F
Winds: West @ 30 mph gusting to 50 mph
Precipitation Chances: 10 %

Saturday, July 12, 2008 **COD - 09/26/08** **77 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for Wednesday July 23
- Hydration
- Be aware of soft shoulders on roads
- Adhere to speed limits
- Be aware of gravel trucks in area
- Extreme wind warnings, be aware when parking vehicles against the wind

Civil:
- Excavation at L2-7
- Pour mud mat at L2-1 & L2-2
- Install top rebar mat at L2-13, L2-14
- Form Foundation at L2-11, L2-12
- Form pedestal at L2-17
- Pour pedestal at L2-17
- Foundation backfill at L2-26, L2-27

Collection:
- Borings continuing at crossings near substation

Electrical:
- Foundation grounding at L2-17

Substation:
- Installing conduit at substation: Sitewide outage Saturday 7/12, Sunday 7/13, Monday 7/14

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	52,956	1,044
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	2	25
Mids	27	2	25
Tops	27	2	25
Machine Heads	27	2	25
Contollers (DTA's)	27	8	19
Blade Sets	27	2	25
Hubs	27	4	23

General Construction Status

61 PU-07-722 Filed 07/14/2008 Pages: 1
Langdon Wind Plan of the Day, July 12, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	36,914	45,355	81.4%
Roads Complete	27,030	45,355	59.6%
Foundations Excavated	24	27	88.9%
Foundations Poured	13	27	48.1%
Foundations Backfilled	7	27	25.9%
Crane Pads Complete	3	27	11.1%
Tower Base Sections Erected	0	27	0.0%
Tower Mid Sections Erected	0	27	0.0%
Tower Top Sections Erected	0	27	0.0%
Machine Heads Installed	0	27	0.0%
Rotors Flown	0	27	0.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	0	315,000	0.0%
Cable Installed 1000 KM	0	45,000	0.0%
Cable Installed 500 KM	0	54,000	0.0%
Fiber-Optic 12 Fiber SM	0	134,000	0.0%
Transformers Set	0	28	0.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE