FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Partly Sunny
High: 80°F **Low:** 52°F
Winds: WNW @ 5 mph
Precipitation Chances: 17 %

Tuesday, August 5, 2008 **COD - 09/26/08** **53 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 6th
- Climbing safety
- Hydration

Civil:
- Crane pads being constructed at L2-6 & L2-7

Erection:
- Grout Base L2-17 & L2-18
- Install DTA L2-17 & L2-18
- Erect Base tower section L2-17 & L2-18
- Erect Mid tower section L2-17 & L2-18
- Assemble Rotor at L2-16
- Erect top tower, nacelle & rotor L2-25
- Offloading hubs, blades & nacelle

Electrical:
- Terminating J-Box 111
- Pulling low voltage cable and terminating
- Grounding & prepping towers before erection

Collection:
- Plowing in approximately 5000 lf of 4/O
- Plowing in approximately 10000 of fiber optic

Substation:
- Paradigm is prepping substation area

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	15	12
Mids	27	16	11
Tops	27	16	11
Machine Heads	27	13	14
Contollers (DTA's)	27	27	0
Blade Sets	27	14	13
Hubs	27	14	13

General Construction Status

80 PU-07-722 Filed 08/05/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 5, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	23	27	85.2%
Tower Base Sections Erected	11	27	40.7%
Tower Mid Sections Erected	11	27	40.7%
Tower Top Sections Erected	2	27	7.4%
Machine Heads Installed	2	27	7.4%
Rotors Flown	2	27	7.4%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	38,454	315,000	12.2%
Cable Installed 1000 KM	13,902	45,000	30.9%
Cable Installed 500 KM	6,596	54,000	12.2%
Fiber-Optic 12 Fiber SM	58,636	134,000	43.8%
Transformers Set	15	28	53.6%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE