FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Mostly Cloudy
High: 72°F Low: 52°F
Winds: SE @ 14 mph
Precipitation Chances: 50 %

Monday, August 11, 2008 **COD - 09/26/08** **47 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- **Site wide safety meeting every Tuesday at 7:00 a.m.**
- **SWPPP inspection scheduled for August 20th**
- **Climbing safety**
- **Crane safety awareness**
- **Hydration**

Erection:
- **Offloading tower sections, Hub, & nacelles**
- **Mobilizing Demag 2500 to L2-16-L2-18**
- **Mobilizing Terex 275 to L2-10-L2-12**

Electrical:
- **Terminating DTA's, and prepping tower sections before erection**

Substation:
- **Offloading and installing the switch gear & 115kv breaker at the substation**

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	18	9
Mids	27	18	9
Tops	27	19	8
Machine Heads	27	18	9
Contollers (DTA's)	27	27	0
Blade Sets	27	19	8
Hubs	27	18	9

General Construction Status

85 PU-07-722 Filed 08/11/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 11, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	15	27	55.6%
Tower Mid Sections Erected	15	27	55.6%
Tower Top Sections Erected	10	27	37.0%
Machine Heads Installed	10	27	37.0%
Rotors Flown	10	27	37.0%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	52,140	83,370	62.5%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	68,400	119,175	57.4%
Transformers Set	28	28	100.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE