FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Mostly Sunny
High: 80°F **Low:** 55°F
Winds: NNW @ 5 mph
Precipitation Chances: 0 %

Friday, August 15, 2008 **COD - 09/26/08** **43 Days to COD**

FPL Energy | Wanzek | GEWE

Safety/Environmental:
- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for August 20th
- Climbing safety
- Crane safety awareness
- Hydration
- Vehicle Awareness

Erection:
- Offloading Tower section, nacelle, & hubs
- Assemble rotor at L2-11 & L2-12
- Move top out crane to L2-13

Electrical:
- Terminating DTA's, and Lo side Transformers
- Tower wiring & bus bar terminating

Collection:
- Plowing in approximately 5000 lf of 4/O
  Plowing in approximately 8000 lf of fiber optic

Substation:
- Conduit work
- Internal wiring Powercon switchgear
- Construction at 50% complete

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	20	7
Mids	27	21	6
Tops	27	21	6
Machine Heads	27	22	5
Contollers (DTA's)	27	27	0
Blade Sets	27	22	5
Hubs	27	21	6

General Construction Status

89 PU-07-722 Filed 08/15/2008 Pages: 1
Langdon Wind Plan of the Day, Aug. 15, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	17	27	63.0%
Tower Mid Sections Erected	17	27	63.0%
Tower Top Sections Erected	13	27	48.1%
Machine Heads Installed	13	27	48.1%
Rotors Flown	13	27	48.1%
Mechanically Completed	0	27	0.0%
Pre-Commissioned	0	27	0.0%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	70,058	83,370	84.0%
Cable Installed 1000 KM	13,902	14,665	94.8%
Cable Installed 500 KM	6,596	16,890	39.1%
Fiber-Optic 12 Fiber SM	93,630	119,175	78.6%
Transformers Set	28	28	100.0%
Transformers Terminated	0	28	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE