FPL ENERGY LANGDON WIND II, LLC
LANGDON, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: Mostly Cloudy
High: 60°F **Low:** 41°F
Winds: WSW @ 4 mph
Precipitation Chances: 50 %

Saturday, September 6, 2008 **COD - 09/26/08** **20 Days to COD**

FPL Energy **Wanzek** **GEWE**

Safety/Environmental:
- Site wide safety meeting every Tuesday at 7:00 a.m.
- SWPPP inspection scheduled for September 17th.
- Discussed walking and working surface

Civil:
- Reclaim at L2-10 – L2-12

Erection:
- Prep for moving top out crane across road Monday 9/8 to complete final erection on towers L2-6, L2-7, L2-8, L2-9
- Punch list walk down L2-13 & L2-10
- Cleaning L2-11, L2-12

Electrical:
- Punch list on transformer cabinets
- Tower wiring & bus bar termination at L2-1 & L2-2
- Pre-commissioning L2-18

Collection:
- Scheduling HI-POT testing for the week of 9/8

Substation:
- Construction at 90% complete
- EPS Test crew is on-site testing control apparatus
- Outage has been initiated @0700 this morning and will continue until 9/13

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	28	28	0
Grounding XFR	2	2	0
4/0 Cable	315,000	300,692	14,308
1000KM	49,038	54,982	-5,944
500KM	54,000	56,020	-2,020
12 Fiber SM	134,000	140,798	-6,798
1000 KCM (LVC)	12,500	12,140	360
Grounding XFR boxp	2	2	0
XFR Box Pads	28	28	0
Junction Boxes	9	9	0
Bases	27	27	0
Mids	27	27	0
Tops	27	27	0
Machine Heads	27	27	0
Contollers (DTA's)	27	27	0
Blade Sets	27	27	0
Hubs	27	27	0

General Construction Status

104 PU-07-722 Filed 09/06/2008 Pages: 1
Langdon Wind Plan of the Day, Sept. 6, 2008
Langdon Wind, LLC

	Complete	Total	% Complete
Roads Subgraded	43,080	43,080	100.0%
Roads Complete	43,080	43,080	100.0%
Foundations Excavated	27	27	100.0%
Foundations Poured	27	27	100.0%
Foundations Backfilled	27	27	100.0%
Crane Pads Complete	27	27	100.0%
Tower Base Sections Erected	27	27	100.0%
Tower Mid Sections Erected	27	27	100.0%
Tower Top Sections Erected	23	27	85.2%
Machine Heads Installed	23	27	85.2%
Rotors Flown	23	27	85.2%
Mechanically Completed	14	27	51.9%
Pre-Commissioned	11	27	40.7%
Final Commissioned	0	27	0.0%
Cable Installed 4/0	83,902	83,370	100.6%
Cable Installed 1000 KM	15,481	14,665	105.6%
Cable Installed 500 KM	16,642	16,890	98.5%
Fiber-Optic 12 Fiber SM	123,690	119,175	103.8%
Transformers Set	27	27	100.0%
Transformers Terminated	27	27	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE