Progress Report for Week Ending

Date:08/29/09

Case #PU-08-75

BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy® Cooperative

PrairieWinds 1 Project

	Units Complete	% Complete	08/01/2009	08/08/2009	08/15/2009	08/22/2009	08/29/2009	09/05/2009	09/12/2009	09/19/2009	09/26/2009	10/03/2009	10/10/2009	10/17/2009	10/24/2009	10/31/2009	11/07/2009	11/14/2009	11/21/2009	11/28/2009	12/05/2009	12/12/2009	12/19/2009	12/26/2009	01/02/2010	01/09/2010	01/16/2010	01/23/2010	01/30/2010	02/06/2010	02/13/2010	02/20/2010	02/27/2010	03/06/2010
			End of Week Units Complete																															
Access Roads	5	6%	0	0	0	2	3																											
Crane Pads	0	0%	0	0	0	0	0																											
Deliver Padmount	0	0%	0	0	0	0	0																											
Install Padmount	0	0%	0	0	0	0	0																											
Foundation Construction	0	0%	0	0	0	0	0																											
Delivery Turbine Components	0	0%	0	0	0	0	0																											
Set Base & Mid Tower Sections	0	0%	0	0	0	0	0																											
Grout & Bolt Tensioning	0	0%	0	0	0	0	0																											
Set Tower Top, Nacelle, Rotor	0	0%	0	0	0	0	0																											
Tower Wiring & Mech. Completion	0	0%	0	0	0	0	0																											

5
0
0
0
0
0
0
0
0

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40
Access Roads																							1	1				1	1	1										
Crane Pads																																								
Deliver Padmount																																								
Install Padmount																																								
Foundation Construction																																								
Delivery Turbine Components																																								
Set Base & Mid Tower Sections																																								
Grout & Bolt Tensioning																																								
Set Tower Top, Nacelle, Rotor																																								
Tower Wiring & Mech. Completion																																								

	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77
Access Roads																																					
Crane Pads																																					
Deliver Padmount																																					
Install Padmount																																					
Foundation Construction																																					
Delivery Turbine Components																																					
Set Base & Mid Tower Sections																																					
Grout & Bolt Tensioning																																					
Set Tower Top, Nacelle, Rotor																																					
Tower Wiring & Mech. Completion																																					

Wind Connect Staffing	91	Subcontractor Staffing	17
Management	2	Building Dimensions Inc.	0
Safety	3	L & H Utility Contractors Inc.	9
Civil	75	World Wind Services Inc.	0
Electrical	8	TimberLine	4
Logistics / QA	3	Great Western Erectors (rebar)	4
		Brundage Bone Concrete Pumping	0

44 PU-08-75 Filed: 8/28/2009 Pages: 1
Prairie Winds 1 Project Progress Report for Week Ending 8-29-09
Basin Electric Power Cooperative