Progress Report for Week Ending

Date:09/19/09

PU-08-75

BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy Cooperative

PrairieWinds 1 Project

	Units Complete	% Complete
Access Roads	16	21%
Crane Pads	0	0%
Deliver Padmount	77	100%
Install Padmount	0	0%
Foundation Construction	10	13%
Delivery Turbine Components	0	0%
Set Base & Mid Tower Sections	0	0%
Grout & Bolt Tensioning	0	0%
Set Tower Top, Nacelle, Rotor	0	0%
Tower Wiring & Mech. Completion	0	0%

End of Week Units Complete

08/01/2009	08/08/2009	08/15/2009	08/22/2009	08/29/2009	09/05/2009	09/12/2009	09/19/2009	09/26/2009	10/03/2009	10/10/2009	10/17/2009	10/24/2009	10/31/2009	11/07/2009	11/14/2009	11/21/2009	11/28/2009	12/05/2009	12/12/2009	12/19/2009	12/26/2009	01/02/2010	01/09/2010	01/16/2010	01/23/2010	01/30/2010	02/06/2010	02/13/2010	02/20/2010	02/27/2010	03/06/2010
0	0	0	2	3	4	2	5																								
0	0	0	0	0	0	0	0																								
0	0	0	0	18	29	17	13																								
0	0	0	0	0	0	0	0																								
0	0	0	0	0	2	2	6																								
0	0	0	0	0	0	0	0																								
0	0	0	0	0	0	0	0																								
0	0	0	0	0	0	0	0																								
0	0	0	0	0	0	0	0																								
0	0	0	0	0	0	0	0																								

16
0
77
0
10
0
0
0
0
0

PU-08-75 Filed: 9/21/2009 Pages: 1
Prairie Winds 1 Project Progress Report for Week Ending 9-19-09

50

Basin Electric Power Cooperative

	A1	A2	A3	A4	A5	A6	A7	A8	A9	A10	A11	A12	A13	A14	A15	A16	B17	B18	B19	B20	B21	B22	B23	B24	B25	B26	B27	B28	B29	B30	B31	B32	C33	C34	C35	C36	C37	C38	C39	C40
Access Roads								1	1					1	1	1				1	1		1	1		1	1	1	1	1	1										
Crane Pads																																									
Deliver Padmount	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Install Padmount																																								
Foundation Construction													1	1	1	1							1	1			1	1	1		1									
Delivery Turbine Components																																								
Set Base & Mid Tower Sections																																								
Grout & Bolt Tensioning																																								
Set Tower Top, Nacelle, Rotor																																								
Tower Wiring & Mech. Completion																																								

	C41	C42	C43	C44	C45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	E62	E63	E64	E65	E66	E67	E68	E69	E70	E71	E72	E73	E74	E75	E76	E77
Access Roads																																					
Crane Pads																																					
Deliver Padmount	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
Install Padmount																																					
Foundation Construction																																					
Delivery Turbine Components																																					
Set Base & Mid Tower Sections																																					
Grout & Bolt Tensioning																																					
Set Tower Top, Nacelle, Rotor																																					
Tower Wiring & Mech. Completion																																					

Wind Connect Staffing	109	Subcontractor Staffing	40
Management	5	Building Dimensions Inc.	9
Safety	3	L & H Utility Contractors Inc.	10
Civil	86	World Wind Services Inc.	0
Electrical	9	TimberLine	11
Logistics / QA	6	Great Western Erectors (rebar)	7
		Brundage Bone Concrete Pumping	3